

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																	
					er	January					February				March				April				
						23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	
Noise Barrier at Kwong Fuk West																							
Noise Barrier at Kwong Fuk West Viaduct																							
Noise Barrier Foundation Works																							
S1-180310C	Prebored H Piles, 62 nos. pile head trimmings	90	21-May-12 A	06-Mar-13																			
S1-180310B	SI + Prebored H Piles, 16 nos. (after TB1 removal)	35	21-Jan-13	05-Mar-13																			
S1-180310D	Prebored H Piles, 16 nos. pile head trimmings (after TB1 removal)	40	06-Mar-13	24-Apr-13																			
TCSS Works																							
New Sign Gantry Construction																							
G18 (VO205 Slip Road)																							
GS1778	Footing besides Slip road (pending for Engineer instruction)	52	21-Jan-13	14-Jun-13																			
Southbound Work- Ret. Wall, Noise B, Rd																							
NB6, and Slope S4																							
High Mast Lighting																							
S1-203068	Install/delete lamps at high mast HM2 & HM3	18	01-Mar-13	21-Mar-13																			
Noise Barrier NB6																							
S1-207060	NB6 Structural Steel	14	19-Feb-13	06-Mar-13																			
S1-208060	NB6 NB Panels	14	02-Mar-13	18-Mar-13																			
Road Lighting/ or High Mast																							
S1-203067	Relocate pillar box for high mast HM1 - HM10	18	05-Sep-12 A	30-Mar-13																			
Cut Slope S4																							
S1-031060B	Cut Slope S4 - drainage/ u channels	6	21-Jan-13	26-Jan-13																			
NB7 , Slope S3, Slip Rd C																							
Cut Slpe S3																							
S1-031030A	Cut Slope S3- excavation	14	20-Dec-11 A	07-Feb-13																			
S1-031030B	Cut Slope S3- u channels	6	20-Mar-12 A	07-Feb-13																			
SB Road & Drain, Ch 0-300, after NB3																							
Road Drainage																							
S1-051165	Road Drainage - pipelayinng + manhole, L=100m	30	10-Apr-13	15-May-13																			
TCSS Works/Other Utilities																							
S1-035045	TCSS P57 - footing	18	02-Apr-13	23-Apr-13																			
S1-051175	Sign Gantry - footing	24	10-Apr-13	08-May-13																			
NB6 and Slope S4A, after TB1 demolition																							
Noise Barrier NB6 (remaining 1 bay after TB1 removal)																							
S1-208126	NB6 Excavation & temp works, 1 bay	20	02-Apr-13	25-Apr-13																			
NB11, Slope S4B & F124, after TB2 dem.																							
Noise Barrier NB11																							
S1-203120	NB11 Excavation & temp work	36	27-Feb-13	13-Apr-13																			
S1-203130	NB11 Footing & Wall Stem	60	13-Apr-13	26-Jun-13																			
TCSS HUB (near KFW Viaduct)																							
TCSS Hub																							
S1-700000	TCSS HUB - footing	24	21-Jan-13	20-Feb-13																			
S1-700007	TCSS HUB - structral works	40	21-Feb-13	11-Apr-13																			
S1-700010	TCSS HUB - ABWF	24	12-Apr-13	10-May-13																			
Central Median Work- Noise Barrier + Road/Drain																							
Noise Barrier NB3 CH0-357																							
Noise Barrier Foundation Works																							
S1-203030A	NB3 Excavation + Temp. works; Plate load test	70	27-Apr-12 A	11-Mar-13																			
Noise Barrier NB3 CH357-381,after TB1 demolition																							
Noise Barrier Foundation Works																							
S1-00345F	Ground Investigation Works - NB3 [DELETED]	0	09-Jan-13 A	09-Jan-13 A																			
S1-208065	NB3 Excavation + Temp. works [Prebored H Piles, 16 nos. DELETED]	12	26-Feb-13	11-Mar-13																			
S1-208070	NB3 Plate load test [Pile Testing DELETED]	4	12-Mar-13	15-Mar-13																			
S1-208085	NB3 Footing + Wall stem [Pilecap, 2 bays DELETED]	18	16-Mar-13	09-Apr-13																			
Noise BarrierNB10 CH444-500,after TB2 demolition																							
Noise Barrier Foundation Works																							
S1-00345G	Ground Investigation Works - NB10 [DELETED]	0	29-Jan-13 A	29-Jan-13 A																			
S1-200100	NB10 Excavation + Temp. works [Prebored H Piles, 30 nos.DELET...	30	27-Feb-13	06-Apr-13																			
S1-203100	NB10 Footing + Wall stem [Pile cap, Plinth DELETED]	52	16-Mar-13	22-May-13																			
S1-201100	NB10 Plate load test [Pile Testing DELETED]	0	11-Apr-13 A	11-Apr-13 A																			
Northbound Work- Ret. Wall, Noise B, Rd																							
RW W1+ NB1+S1, NB2 Ch200-300																							
Noise Barrier NB1																							
S1-208010	NB1 NB Panels	28	19-Feb-13	22-Mar-13																			



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013															
					er	January					February				March				April		
					23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14
Cut Slope S1																					
S1-031015A	Fill Slope S1- backfilling	54	21-Jan-13	27-Mar-13																	Fill Slope S1
S1-031015B	Fill Slope S1- drainage	26	28-Mar-13	30-Apr-13																	
NB2 Ch100-225																					
Noise Barrier Structural Steel & Panels																					
S1-207020	NB2 Structural Steel	44	11-Oct-12 A	15-Feb-13																	NB2 Structural Steel
S1-208020	NB2 NB Panels	30	16-Feb-13	22-Mar-13																	NB2 NB Panels
S1-031020	Implement Stage 3 TTA	0	23-Mar-13																		◆ Implement Stag
Northbound Rd/ Dr, Ch 0-300, after NB3																					
Road Drainage																					
S1-051035	Road Drainage - pipelayinng + manhole	48	16-Jul-12 A	06-Feb-13																	Road Drainage - pipelayinng + manhole
TCSS Works/Other Utilities																					
S1-051075	Utilities & TCSS buried ducts	24	18-Feb-13	16-Mar-13																	Utilities & TCSS bur
S1-051085	Power supply cable ducts	24	18-Feb-13	16-Mar-13																	Power supply cable
Road Lighting/ or High Mast																					
S1-051055	Public Lighting - buried ducts	24	18-Feb-13	16-Mar-13																	Public Lighting - bur
S1-051045	High Mast HM8 - install 4 nos lamp	12	23-Mar-13	09-Apr-13																	High
Roadworks																					
S1-051095	Roadworks- subbase+ subsoil drain + gully connect	48	11-Oct-12 A	16-Mar-13																	Roadworks- subbas
S1-051105	Roadworks - base course to friction course	30	18-Mar-13	24-Apr-13																	
Slip Rd B after Banyan Br. Completion																					
Slip Rd B																					
S1-051150	Slip Road B - drainage + road reconstruction	90	11-Oct-12 A	22-Mar-13																	Slip Road B - dr
Slip Rd A after Banyan West Completion																					
Slip Rd A																					
S1-051155	Slip Road A - drainage + road reconstruction	40	20-Oct-12 A	09-Mar-13																	Slip Road A - drainage +
NB2 & Slope S2, after TB1 demolition																					
Noise Barrier NB2																					
S1-031052	NB2 excavation & temp work	8	25-Mar-13	04-Apr-13																	NB2 exc
S1-031054	NB2 footing & wall stem	24	06-Apr-13	04-May-13																	
NB9, Slope F121, S5, (after TB2 demolition)																					
Noise Barrier NB9																					
S1-200126	NB9 excavation & temp work	26	27-Feb-13	30-Mar-13																	NB9 excav
S1-200128	NB9 footing & wall stem	45	18-Mar-13	14-May-13																	
Z2: CH 500 to CH 1100: SECT. 4 WORKS																					
Zone 2: CH500 to Ch1100 (Section 4 Works)																					
VO No.28 - Diversion of Existing Stormwater Drain in Kwong Fuk Park																					
VO28-1020	Trial Pit construction	30	10-Dec-12 A	11-Jan-13 A																	Trial Pit construction
VO28-1030	Construct manhole Z to Half (18.5m) (sheet pile, trench excavation, ...	70	12-Jan-13 A	13-Apr-13																	Co
VO28-1040	Construct Half to manhole R (18m) (sheet pile, trench excavation, p...	50	13-Apr-13	13-Jun-13																	
WM Test+Drain CCTV+ E&M Works																					
Watermain Pressure Test																					
S4-208390	FH + Watermain Pressure Test	36	03-Sep-12 A	26-Feb-13																	FH + Watermain Pressure Test
S4-208395	Watermain Sterilizationn + submission of report	36	26-Feb-13	12-Apr-13																	Wa
TCSS Works																					
New Sign Gantry Construction																					
G20																					
GS1810	Application/ Approval of TTA Scheme	120	20-Dec-12 A	16-Mar-13																	Application/ Approva
G63																					
GS2170	Application/ Approval of TTA Scheme	120	20-Dec-12 A	16-Mar-13																	Application/ Approva
G64																					
GS2230	Application/ Approval of TTA Scheme	120	20-Dec-12 A	16-Mar-13																	Application/ Approva
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																					
NLKRB - Bridge Deck + Noise Barrier																					
Bridge Deck																					
S4-N01060	Installation 1st batch parapet skin	5	19-Nov-12 A	20-Jan-13 A																	Installation 1st batch parapet skin
S4-N01220	Installl 1st batch parapet skin	5	03-Dec-12 A	02-Jan-13 A																	Installl 1st batch parapet skin
S4-N01240	Parapet Construction (bay 3&5)	10	03-Jan-13 A	20-Jan-13 A																	Parapet Construction (bay 3&5)
S4-N01075	Parapet construction (bay 3 -4)	10	21-Jan-13	25-Feb-13																	Parapet construction (bay 3-4)
S4-N01085	Parapet construction (bay 5-6)	10	21-Jan-13	25-Feb-13																	Parapet construction (bay 5-6)
S4-N01250	Parapet Construction (bay 4, 6 & 8)	5	21-Jan-13	30-Jan-13																	Parapet Construction (bay 4, 6 & 8);
S4-N01260	Parapet Construction (bay 7, 9 & 11)	5	01-Feb-13	25-Feb-13																	Parapet Construction (bay 7, 9 & 11)



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
					er	January					February				March				April																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
						23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
S4-N01095	Install profile barrier	18	25-Feb-13	18-Mar-13																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																
					er	January					February				March				April			
					23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	
Noise Barrier NB10, NB14, NB17 Foundation Works																						
Noise Barrier Foundation Works																						
S4-200140A	Ground Investigation - NB10, NB14 & NB17NB16 - 11 bays Footing ...	0	12-Mar-13 A	12-Mar-13 A																		
S4-200140B	NB10, NB14 & NB17 P. H Piles - 148 nos. [DELETED]	0	12-Mar-13 A	12-Mar-13 A																		
S4-200140C	NB10, NB14 & NB17 P. H Piles - 148 nos. [DELETED]	0	12-Mar-13 A	12-Mar-13 A																		
Noise Barrier NB10																						
S4-203170B10	NB10 (7-12 bays) Excavation & Temp work	45	23-Oct-12 A	15-Feb-13																		
S4-203170B20	NB10 (7-12 bays)Footing & wall stem	75	16-Feb-13	20-May-13																		
Noise Barrier NB17																						
S4-203170B100	NB17 (Bay 9-19) Excavation & Temp work	40	22-Oct-12 A	15-Feb-13																		
S4-203170B110	NB17 (Bay 9-19) Footing & wall stem	75	16-Feb-13	20-May-13																		
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																						
Mod. Existing Lam Kam Railway Br. +Noise B.																						
S4-193825	Temp Works for Stitching Slab	22	03-Apr-13	27-May-13																		
Noise Barrier NB16																						
Noise Barrier Foundation Works																						
S4-513120	NB16 - 32 bays Excavation - Temp Works	234	15-Sep-11 A	26-Jan-13																		
S4-513130	NB16 - (1-29) Bays Footing + Wall Stem (1st phase)	234	02-Apr-12 A	20-Dec-12 A																		
S4-513125	NB16 - (14-29)Bays Remaining Wall Stem	40	28-Jan-13	18-Mar-13																		
Retaining Wall W4A & NB13 & Slip Rd M																						
Retaining Wall W4A																						
S4-03504A020	RW W4A, wall stem	90	07-Jan-13 A	21-Aug-13																		
Z3: CH 1100 to CH 2000: SECT. 4 WORKS																						
WM Test+Drain CCTV+ E&M Works																						
Drainage CCTV																						
S4-0512790	Drainage CCTV	24	18-Apr-13	16-May-13																		
TCSS Works																						
New Sign Gantry Construction																						
G21																						
GS1880	Footing for SL	52	10-Jan-13 A	14-Mar-13																		
GS1870	Application/ Approval of TTA Scheme	120	20-Jan-13	19-May-13																		
G22																						
GS1930	Application/ Approval of TTA Scheme	120	12-Mar-13	09-Jul-13																		
G61																						
GS2050	Application/ Approval of TTA Scheme	120	24-Jan-13	23-May-13																		
G62																						
GS2110	Application/ Approval of TTA Scheme	120	20-Jan-13	19-May-13																		
TCSS E&M Works & Handover																						
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	11-Apr-13	09-May-13																		
S4-0512780	T&C - power supply system to TCSS/Lighting	36	17-Apr-13	30-May-13																		
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																						
Fill Slope S13 and NB21																						
Fill Slope S13																						
S4-031130A	Fill Slope S13- backfilling	72	10-Nov-10 A	15-Mar-13																		
S4-031130C	Fill Slope S13- u channels	36	12-Mar-12 A	15-Mar-13																		
S4-031130D	Fill Slope S13- metal works + hand rails etc.	18	15-Aug-12 A	22-Mar-13																		
Stage 2 - Slip Rd L, Ret. Wall W11, W12																						
Slip Rd P																						
S4-208231	Slip Rd P- road reconstruction, Stage 2	150	13-Jul-12 A	02-Apr-13																		
Ret. Wall W10, Fill Slope S10, NB21																						
Noise Barrier NB21																						
S4-208210	NB21 (@W10) NB Panels, CH00-151, Wall W10	14	13-Nov-12 A	27-Feb-13																		
Fill Slope S10																						
S4-035105A	Slope S10+ W10, - backfill to coping level	72	20-Nov-10 A	16-Mar-13																		
SB: CH1260-1600, L=410m, Road&Drain+Utilities																						
Road Drainage																						
S4-0507815	Road Drainage - pipelayinng + manhole	36	20-Mar-12 A	09-Feb-13																		
Firemain																						
S4-0507825	Firemain- excav, pipe install + pit/new hydrants	18	30-Jun-12 A	09-Feb-13																		
TCSS Works/Other Utilities																						
S4-513040	Utilities + TCSS buried ducts + CPW- SC 61/S61	36	20-Jun-12 A	09-Feb-13																		
S4-0507835	Power supply cable ducts	18	30-Jun-12 A	09-Feb-13																		
S4-513050	Power supply cable ducts	24	30-Jun-12 A	09-Feb-13																		



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																
					er	January					February				March				April			
						23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14
Road Lighting/ or High Mast																						
S4-050785A	Public Lighting - cabling works	18	20-Jun-12 A	09-Feb-13																		
S4-513090	Public lighting - Lamp Pole + Lamps	18	03-Jul-12 A	31-Jan-13																		
S4-513110	Pillar Box + MCB Board installation	36	06-Jul-12 A	15-Feb-13																		
S4-0507855	Public lighting - Lamp Pole + Lamps	18	21-Jan-13	13-Feb-13																		
S4-050785B	Public Lighting - power supply connection & test	18	14-Feb-13	06-Mar-13																		
S4-050785B10	Public Lighting - power supply connection & test	18	16-Feb-13	08-Mar-13																		
Roadworks																						
S4-0507840	Roadworks- subbase + subsoil drain + gully connect	30	28-Aug-12 A	21-Feb-13																		
S4-0507845	Roadworks - base course to friction course	30	31-Aug-12 A	22-Mar-13																		
Stage 3: Central Median - Ret. Wall, Noise B, Rd																						
CM: CH1260-1600, L=410m, Road&Drain+Utilities																						
Firemain																						
S4-0512700	Road drainage	36	14-Jan-13 A	06-Mar-13																		
TCSS Works/Other Utilities																						
S4-0512705	Utilities +TCSS buried ducts + civil prov. works	24	04-Feb-13	06-Mar-13																		
S4-0512710	Power supply cable ducts	18	04-Feb-13	27-Feb-13																		
Road Lighting/ or High Mast																						
S4-051273A	Public Lighting - cabling works	18	21-Jan-13	13-Feb-13																		
S4-0512730	Public lighting - Lamp Pole + Lamps	18	28-Jan-13	20-Feb-13																		
S4-051273B	Public Lighting - power supply connection & test	12	14-Feb-13	27-Feb-13																		
Roadworks																						
S4-0512715	Roadworks- subbase+ subsoil drain + gully connect	24	19-Feb-13	18-Mar-13																		
S4-0512720	Roadworks - base course to friction course	24	05-Mar-13	03-Apr-13																		
S4-0512725	Roadworks - road marking + furnitures	18	18-Mar-13	10-Apr-13																		
S4-0512740	Implement TTA	0	10-Apr-13																			
Noise Barrier Structural Steel & Panels																						
S4-207200	NB20 & NB23 Structural Steel	36	20-Jul-12 A	01-Feb-13																		
S4-208200	NB20 & NB23 NB Panels	24	15-Dec-12 A	27-Feb-13																		
W20A + Slope S20																						
Cut Slope S20A																						
S4-03120AA	Cut Slope S20A - excavation	24	02-Apr-13	30-Apr-13																		
Retaining Wall W20A																						
S4-03520BA	Ret. Wall W20A temp works + excav + slab	40	19-Dec-12 A	07-Feb-13																		
S4-03520BB	Ret. Wall W20A wall stem + backfill	40	09-Feb-13	30-Mar-13																		
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																						
Modification of Existing Bridge No. 10 + Noise B																						
Bridge Roadworks & Furnitures																						
S4-109462	Stitching Beam & Decking (1st half from east end) after 1st batch ga...	60	31-Oct-12 A	02-Feb-13																		
S4-194870	Modify Coping (1st half from east end)-after W20A complete	90	23-Feb-13	14-Jun-13																		
Modification of Existing Bridge No.11 + Noise B																						
Bridge Roadworks & Furnitures																						
S4-195880	Install noise barrier post	30	12-Dec-12 A	24-Jan-13																		
S4-195890	Road Surfacing & Furnitures	20	25-Jan-13	20-Feb-13																		
S4-195815	Implement TTA - To vacate stitching area	4	21-Feb-13	25-Feb-13																		
S4-195850	Stitching Beam & Decking	67	26-Feb-13	20-May-13																		
RW W9, Slope S9, & Noise Barrier NB19, NB22																						
Noise Barrier NB19																						
S4-203190B	NB19 footings, 1-21 bays - temp work + excav+footing +wall stem	70	20-Sep-12 A	14-Feb-13																		
S4-200190B	NB19 Excavation + Temp. works; Plate load test [Prebored H Piles, ...	40	21-Sep-12 A	31-Jan-13																		
S4-203190	NB19, 22-31 bays Footing + Wall stem [Pile cap, Plinth DELETED]	50	12-Nov-12 A	14-Feb-13																		
S4-207190	NB19 Structural Steel, 10 bays	24	15-Feb-13	14-Mar-13																		
S4-207190A	NB19 Structural Steel, 21 bays	24	15-Mar-13	15-Apr-13																		
S4-208190	NB19 NB Panels, 10 bays	18	15-Mar-13	08-Apr-13																		
S4-208190A	NB19 NB Panels, 21 bays	18	09-Apr-13	29-Apr-13																		
Noise Barrier NB22																						
S4-203220	NB22 NB Footing and plinth, 3 & 4 mW x 153mL	60	13-Oct-12 A	27-Feb-13																		
S4-207220	NB22 Structural Steel	24	28-Feb-13	27-Mar-13																		
S4-208220	NB22 NB Panels	24	18-Mar-13	17-Apr-13																		
Fill Slope S9																						
S4-031095A	Fill Slope S9- backfilling	24	15-Feb-13	14-Mar-13																		
S4-031095B	Fill Slope S9 - drainage	12	08-Mar-13	21-Mar-13																		
NB: CH1260-1750, L=410m, Road&Drain+Utilities																						
Road Drainage																						



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																
					er	January					February				March				April			
						23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14
	S4-0512620	Road Drainage - pipelayinng + manhole	48	11-Mar-13	09-May-13																	
	Firemain																					
	S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	11-Apr-13	09-May-13																	
	S4-0512632	Fire Hydrant Relocation - 3769	24	11-Apr-13	09-May-13																	
	TCSS Works/Other Utilities																					
	S4-0512627	TCSS High mast M7/S117 - footing	24	11-Apr-13	09-May-13																	
	S4-0512635	Utilities +TCSS buried ducts + civil prov. works	24	11-Apr-13	09-May-13																	
	S4-0512640	Power supply cable ducts	24	11-Apr-13	09-May-13																	
	S4-0512623	Civil prov. works (CPW)- TCSS Pillar Box D	18	18-Apr-13	09-May-13																	
	Road Lighting/ or High Mast																					
	S4-051266A	Public Lighting - cabling works	18	11-Mar-13	02-Apr-13																	
	S4-0512660	Public lighting - Lamp Pole + Lamps	24	11-Apr-13	09-May-13																	
Z4: CH 2000 to CH 2400: SECT. 2 WORKS																						
Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr																						
Retaining Wall W24 to W28 & Slope S17																						
Retaining Wall W28																						
	S2-035281	RW W28, remaining 1 bay after W29A	35	23-May-12 A	18-Jan-13 A																	
SB Road & Drain, Ch 2000-2200, L=200m																						
TCSS Works/Other Utilities																						
	S2-031290	Utilities +TCSS buried ducts + civil prov. works	30	25-Jul-12 A	16-Feb-13																	
	S2-031295	Power supply cable ducts	40	25-Jul-12 A	15-Feb-13																	
Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr																						
Retaining Wall W30, W31, W32(Piled), W33																						
Retaining Wall W31,32, 33																						
	S2-035325C	RW W31,W32,33 - preparation work	72	08-Apr-11 A	12-Jan-13 A																	
	S2-035325C10	RW W31,W32,33 - wall stem + backfill	145	21-Jan-13	19-Jul-13																	
	S2-GCL010	Latest Gammon's interfacing work for TTA completion date	0		21-Jan-13*																	
NB: CH2000-2400, L=400m, Road&Drain+Utilities																						
TCSS Works/Other Utilities																						
	S2-050053	Civil prov. works (CPW)-TCSS Pillar Box , E&F	10	03-Jul-12 A	25-Jan-13																	
Stage 2A: Southbound- S17, RW 29-34, NB27-29																						
Noise Barrier NB27, NB29																						
Noise Barrier NB29																						
	S2-035345	NB29 Structural Steel	24	13-Aug-12 A	29-Jan-13																	
	S2-035350	NB29 NB Panels	24	30-Jan-13	01-Mar-13																	
	S2-050105	NB29A Structural Steel	24	09-Feb-13	11-Mar-13																	
	S2-050115	NB29A NB Panels	24	12-Mar-13	11-Apr-13																	
Retaining Wall, W29 & NB27(@W29)																						
Noise Barrier NB27																						
	S2-035335	NB27 Structural Steel, L=109m (RW W29A)	24	27-Dec-12 A	20-Feb-13																	
	S2-035340	NB27 NB Panels, L=109m (RW W29A)	24	21-Feb-13	20-Mar-13																	
Retaining Wall W29A																						
	S2-03529AB	RW W29A, facing panel (bay 1)	20	21-Mar-13	16-Apr-13																	
Retaining Wall W29B																						
	S2-03529BB	RW W29B, wall stem + backfill	20	21-Aug-12 A	23-Jan-13																	
Retaining Wall W34A/W34B																						
	S2-035380B	RW W34, Capping beam + backfill [DELETE wall stem]	25	13-Sep-12 A	07-Feb-13																	
SB: CH2200-2400, L=200m, Road&Drain+Utilities																						
Road Drainage																						
	S2-031210	Road Drainage - pipelayinng + manhole	30	25-Oct-12 A	22-Feb-13																	
TCSS Works/Other Utilities																						
	S2-031230	Power supply cable ducts	18	25-Oct-12 A	22-Feb-13																	
	S2-031225	Utilities + TCSS buried ducts + civil prov. works	24	29-Nov-12 A	22-Feb-13																	
	S2-031287	TCSS S160 (VDS) - footing	18	30-Jan-13	22-Feb-13																	
Roadworks																						
	S2-031235	Roadworks- subbase + subsoil drain + gully connect	36	16-Nov-12 A	22-Feb-13																	
	S2-031240	Roadworks - base course to friction course	18	06-Dec-12 A	06-Mar-13																	
	S2-031245	Roadworks - road marking + furnitures	9	06-Dec-12 A	07-Mar-13																	
Stage 3: Central Median- NB26, NB29 +Road&Drain																						
CM: NB26 & NB28 L=400m & Road&Drain+Utilities																						
Noise Barrier Foundation Works																						
	S2-208295A	NB26 & NB 28 Footings,27 bays- temp work + excav	72	20-Apr-12 A	18-Jan-13 A																	
	S2-208295B	NB26 & NB 28 Footings, 27 bays - footings	72	05-Jun-12 A	27-Feb-13																	
	S2-208295C10	Provide temporary road lighting	24	12-Sep-12 A	26-Jan-13																	
	S2-208295C20	Remove existing profile barrier & street lights	39	13-Oct-12 A	02-Mar-13																	



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Original Durat...	Start	Finish	2012	2013																
					er	January					February				March				April			
						23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14
TCSS Works/Other Utilities																						
S2-208365	Utilities + TCSS buried ducts + civil prov. works	24	16-Oct-12 A	15-Feb-13																		
S2-208370	Power supply cable ducts	24	16-Oct-12 A	15-Feb-13																		
Road Lighting/ or High Mast																						
S2-208355	Public Lighting - buried ducts	24	16-Oct-12 A	15-Feb-13																		
S4-208357	Civil prov. works (CPW)- Lighting Pillar Box P5	18	16-Oct-12 A	06-Feb-13																		
S2-208415	Pillar Box + MCB Board installation	36	30-Jan-13	15-Mar-13																		
S2-208390	Public Lighting - lamp pole + lamps	24	16-Feb-13	15-Mar-13																		
Roadworks																						
S2-208375	Roadworks- subbase	38	15-Aug-12 A	16-Feb-13																		
S2-208380	Roadworks - base course to friction course	24	22-Aug-12 A	02-Mar-13																		
S2-208385	Roadworks - road marking + furnitures	18	07-Feb-13	02-Mar-13																		
Noise Barrier Structural Steel & Panels																						
S2-208285	NB26 & NB 28 Structural Steel	40	13-Aug-12 A	27-Feb-13																		
S2-208290	NB26 & NB28 NB Panels	40	14-Aug-12 A	15-Mar-13																		
Watermain Test+Drain CCTV+Gantry+TCSS+ E&M Work																						
Drainage CCTV																						
S2-208435	Drainage submit CCTV Report	24	21-Mar-12 A	02-Mar-13																		
S2-208430	Drainage CCTV	36	08-Jun-12 A	16-Feb-13																		
Watermain Pressure Test																						
S2-208440	FH + Watermain Pressure Test	48	21-Jan-13	20-Mar-13																		
Stage 2B: Northbound- NB25																						
Noise Barrier NB25																						
S4-203250	NB25 NB Footing and plinth, 3 & 4 mW x 60mL	75	21-Jan-13	24-Apr-13																		
Z6: TCSS IN PORTION SA11: SECT. 4 WORKS																						
TCSS Works																						
New Sign Gantry Construction																						
G11																						
GS1430	Footing for FL	52	07-Nov-12 A	20-Dec-12 A																		
GS1435	Erect Column	3	19-Jan-13 A	21-Jan-13																		
G14 (Outside Site Boundary)																						
GS1640	Footing for SL	52	21-Jan-13	25-Mar-13																		
GS1645	Shifting of traffic lane	26	26-Mar-13	27-Apr-13																		
G65																						
GS2300	Erection of gantry column (SL/FL)	52	11-Mar-13	14-May-13																		
Existing Sign Gantry Modification																						
G16																						
GS2490	Carry out Sign Gantry modification (LCS, TCSS etc)	52	16-Mar-13	21-May-13																		
G17																						
GS2570	Carry out Sign Gantry modification (LCS, TCSS etc)	52	16-Mar-13	21-May-13																		
VO214, 223, 227 - Ground Works & Ducts Works for TCSS (Outside Site Boundary)																						
VO214 -Outside site Boundary- Install UPVC Ducts for TCSS Works-Road Side Work																						
GS3490	Road Side Works - SK1252, SK1253 - G11 LHS (Case 113/111-112)	26	28-Feb-13	30-Mar-13																		
VO214 -Outside site Boundary- Install UPVC Ducts for TCSS Works-Cross Road Work																						
GS3580	Application/ Approval of TTA Scheme for cross road ducts	120	21-Sep-12 A	31-Dec-12 A																		
GS3600	Cross Road Ducts - SK1253 - P11 RHS (Case 89)	30	21-Jan-13	27-Feb-13																		
GS3590	Cross Road Ducts - SK1253 - P11 LHS - G11 (Case 113/111-112)	30	02-Apr-13	08-May-13																		
SI-40 - 7 Nos of Trial Pits for P11, P12, S107 and P59																						
GS3670	SI-40 issue date	0	21-Jan-13																			
GS3680	Trial Pils for P11, P12, S107 and P59	30	21-Jan-13	27-Feb-13																		
SI-137 - Trial Pits for the Existing TCSS Cross Road Ducts																						
GS3700	Application of XP by Engineer	120	20-Jan-13	19-May-13																		
VO219 - Provision of Flexible Conduit																						
GS3730	Material ordering & delivery	60	20-Jan-13	20-Mar-13																		



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 Jan 2012 to 20 Apr 2013

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013													2014		
							Q1			Q2			Q3			Q4			Q1			
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	
HY/2009/08 TOLO HIGHWAY WIDENING, External Jan [20130126 CRE submission]																						
EXECUTIVE SUMMARY																						
Design																						
A1330	Alternative Design		100%	292	29-Mar-10 A	14-Jan-11 A																
Construction																						
Section 1																						
A1000	SA21 - North Bound	-59	78.2%	959	15-Oct-10 A	22-Aug-13																
A1010	SA21 - South Bound	-73	72.6%	814	15-Oct-10 A	05-Sep-13																
A1020	SA21 - Middle Lane	0	45.45%	275	08-May-12 A	24-Jun-13																
Section 2																						
A1030	SA22 - North Bound	13	78.94%	1016	26-Feb-10 A	27-Aug-13																
A1040	SA22 - South Bound	-29	75.33%	1037	01-Apr-10 A	08-Oct-13																
A1050	SA22 - Middle Lane	-29	0%	110	20-Jun-13	08-Oct-13																
A1060	SA23 - South Bound	17	45.88%	388	28-Dec-11 A	23-Aug-13																
A1070	SA24 - North Bound	33	75.35%	787	25-Aug-10 A	07-Aug-13																
A1080	SA25 - South Bound	56	77.99%	777	20-Oct-10 A	15-Jul-13																
A1090	SA26 - North Bound	-56	76.73%	1216	26-Feb-10 A	04-Nov-13																
A1100	SA26 - South Bound	39	84.54%	1216	26-Feb-10 A	01-Aug-13																
Section 3																						
A1110	SA26A - North Bound	-42	74.06%	1191	26-Feb-10 A	30-Nov-13																
A1120	SA26A - South Bound	39	74.03%	879	26-Feb-10 A	11-Sep-13																
A1130	SA26A - North & South Bound	70	86.89%	612	26-Feb-11 A	16-Apr-13																
A1140	SA27 - South Bound	92	78.81%	826	27-Mar-10 A	19-Jul-13																
Section 4																						
A1150	SA28 - North Bound	-59	72.13%	1216	26-Feb-10 A	30-Dec-13																
A1160	SA28 - South Bound	-49	70.11%	1099	23-Jun-10 A	20-Dec-13																
A1170	SA29 - North Bound	177	88.67%	909	26-Jan-11 A	08-May-13																
A1180	SA32 - Roadside FVMS		100%	265	26-Mar-11 A	15-Dec-11 A																
Section 5																						
A1190	SA31 - South Bound	-14	94.02%	884	26-Feb-10 A	19-Mar-13																
Section 7																						
A1200	SA41 - Site Office	-244	51.93%	1581	26-Feb-10 A	24-Feb-15																
A1210	SA42 - Temporary Contractor's Works Area	0	67.38%	1582	25-Feb-10 A	25-Jun-14																
Section 15 (Subject to Excision, Engineer may instruct within 819 days)																						
A1220	Validity Period	429	89.26%	819	25-Feb-10 A	23-Apr-13																
A1230	SA30 - North Bound	487	0%	0	25-Feb-13	25-Feb-13																
A1240	SA30 - South Bound	-268	0%	117	10-Sep-13	04-Jan-14																
A1250	SA30 - Middle Lane	-268	0%	113	28-Nov-13	20-Mar-14																
Section 16 (Subject to Excision, Engineer may instruct within 819 days)																						
A1260	Validity Period	429	89.26%	819	25-Feb-10 A	23-Apr-13																
A1270	SA30 - North Bound	-269	0%	395	20-Feb-13	21-Mar-14*																

Project ID: J3318-UPDATE 2013203
Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...
Print Date:01-Feb-13
Data Date: 26-Jan-13
Page 1 of 45

- Current Bar
- Level of Effort
- Critical
- Milestone
- Milestone

Highways Department - Contract No. HY/2009/08

Widening of Tolo Highway/ Fanling Highway
Stage 1 - Between Ma Wo and Tai Hang

Updated Works Program, Jan. 2013

UWP Revision			
Date	Revision	Checked	Approved
26-Jan-13	UWP Jan. 2013	RP	JC

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013											2014			
							35	36	Q1		39	Q2		41	Q3		44	Q4		47	Q1
A1280	SA30 - South Bound	-269	0%	330	25-Apr-13	21-Mar-14															
A1290	SA30A - North Bound	492	0%	0	20-Feb-13	20-Feb-13															
Section 17 (Subject to Excision, Engineer may instruct within 819 days)																					
A1300	Validity Period	429	89.26%	819	25-Feb-10 A	23-Apr-13															
A1310	SA28 - North Bound	125	0%	0	20-Feb-13	20-Feb-13															
A1320	SA30A - North Bound	0	3.23%	155	14-May-12 A	24-Jun-13															
KEY DATES/ MILESTONES																					
Portion Handover Dates																					
Section 1 (Site Area SA21)																					
PHSA2100	Possession of SA21 (Day365)		100%	0	16-Jul-10 A																
Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26)																					
PHSA2200	Possession of SA22 (Day0)		100%	0	26-Feb-10 A																
PHSA2300	Possession of SA23 (Day180)		100%	0	04-May-10 A																
PHSA2400	Possession of SA24 (Day180)		100%	0	04-May-10 A																
PHSA2500	Possession of SA25 (Day270)		100%	0	04-May-10 A																
PHSA2600	Possession of SA26 (Day0)		100%	0	26-Feb-10 A																
Section 3 (Site Area SA26A and SA 27)																					
PHSA26A0	Possession of SA26A (Day0)		100%	0	26-Feb-10 A																
PHSA2700	Possession of SA27 (Day 90)		100%	0	26-Mar-10 A																
Section 4 (Site Area SA28, SA29 and SA32)																					
PHSA2800	Possession of SA28 (Day0)		100%	0	26-Feb-10 A																
PHSA2900	Possession of SA29 (Day270)		100%	0	27-Jul-10 A																
PHSA3200	Possession of SA32 (Day365)		100%	0	25-Feb-11 A																
Section 5 (Site Area SA31)																					
PHSA3100	Possession of SA31 (Day0)		100%	0	26-Feb-10 A																
Section 7 (All Works Except Works Included in Other Sections)																					
PHSA4100	Possession of SA41 (Day0)		100%	0	26-Feb-10 A																
PHSA4200	Possession of SA42 (Day0)		100%	0	26-Feb-10 A																
PHSA4300	Possession of SA43 (Day90)		100%	0	04-May-10 A																
Section 8 (Estblishment Works in Site Area SA21)																					
PHSA2110	Possession of SA21 (Day1217)	1	0%	0	26-Jun-13*																
Section 9 (Estblishment Works in Site Area SA22, SA23, SA24, SA25 and SA26)																					
PHSA2210	Possession of SA22 (Day1217)	1	0%	0	26-Jun-13*																
PHSA2310	Possession of SA23 (Day1217)	1	0%	0	26-Jun-13*																
PHSA2420	Possession of SA24 (Day1217)	1	0%	0	26-Jun-13*																
PHSA2510	Possession of SA25 (Day1217)	1	0%	0	26-Jun-13*																
PHSA2610	Possession of SA26 (Day1217)	1	0%	0	26-Jun-13*																
Section 10 (Estblishment Works in Site Area SA26A and SA27)																					
PHSA26A1	Possession of SA26A (Day1217)	1	0%	0	26-Jun-13*																
PHSA2710	Possession of SA27 (Day1217)	1	0%	0	26-Jun-13*																
Section 11 (Estblishment Works in Site Area SA28 and SA29)																					
PHSA2810	Possession of SA28 (Day1217)	1	0%	0	26-Jun-13*																
PHSA2910	Possession of SA29 (Day1217)	1	0%	0	26-Jun-13*																
Section 12 (Estblishment Works in Site Area SA30 and SA30A)																					
PHSA3000	Possession of SA30 (Day1217)	1	0%	0	26-Jun-13*																
PHSA30A0	Possession of SA30A (Day1217)	1	0%	0	26-Jun-13*																
Section 13 (Remainder of Estblishment Works)																					

ActivityID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014	
								Q1		Q2		Q3			Q4		Q1			
							35	36	37	38	39	40	41	42	43	44	45	46	47	48
	PHSA3110	Possession of SA31 (Day1217)	298	0%	0	26-Jun-13*								◆ Possession of SA31 (Day1217)						
	PHSA3220	Possession of SA32 (Day1217)	298	0%	0	26-Jun-13*								◆ Possession of SA32 (Day1217)						
	PHSA4120	Possession of SA41 (Day1217)	298	0%	0	26-Jun-13*								◆ Possession of SA41 (Day1217)						
	PHSA4220	Possession of SA42 (Day1217)	298	0%	0	26-Jun-13*								◆ Possession of SA42 (Day1217)						
	PHSA4330	Possession of SA43 (Day1217)	298	0%	0	26-Jun-13*								◆ Possession of SA43 (Day1217)						
Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31)																				
	PHSA2130	Possession of SA21 for Routine Maintenance (Day365)		100%	0	16-Jul-10 A														
	PHSA2230	Possession of SA22 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A														
	PHSA2330	Possession of SA23 for Routine Maintenance (Day180)		100%	0	04-May-10 A														
	PHSA2430	Possession of SA24 for Routine Maintenance (Day180)		100%	0	04-May-10 A														
	PHSA2530	Possession of SA25 for Routine Maintenance (Day270)		100%	0	04-May-10 A														
	PHSA2630	Possession of SA26 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A														
	PHSA26A3	Possession of SA26A for Routine Maintenance (Day0)		100%	0	26-Feb-10 A														
	PHSA2730	Possession of SA27 for Routine Maintenance (Day90)		100%	0	26-Mar-10 A														
	PHSA2830	Possession of SA28 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A														
	PHSA2930	Possession of SA29 for Routine Maintenance (Day270)		100%	0	27-Jul-10 A														
	PHSA3060	Possession of SA30 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A														
	PHSA30A4	Possession of SA30A for Routine Maintenance (Day180)		100%	0	27-Jul-10 A														
	PHSA3130	Possession of SA31 for Routine Maintenance		100%	0	26-Feb-10 A														
Section 15 (Subject to Excision and Instruct by Engineer within 819 days)																				
	PHSA3010	Earliest Date for Possession of SA30		100%	0	26-Feb-10 A														
	PHSA30A1	Earliest Date for Possession of SA30A		100%	0	27-Jul-10 A														
Section 16 (Subject to Excision and Instruct by Engineer within 819 days)																				
	PHSA3020	Earliest Date to Possession of SA30		100%	0	26-Feb-10 A														
	PHSA30A2	Earliest Date to Possession of SA30A		100%	0	27-Jul-10 A														
Section 17 (Subject to Excision and Instruct by Engineer within 819 days)																				
	PHSA3030	Earliest Date to Possession of SA30		100%	0	26-Feb-10 A														
	PHSA30A3	Earliest Date to Possession of SA30A		100%	0	27-Jul-10 A														
Key Dates (include EOT GCL submitted and awarded upto May 2012)																				
	HDS01000	KD1: Completion of Section 1 - (Day1216)	-73	0%	0	05-Sep-13*								◆ KD1::Completion of Section 1 - (Day1216)						
	HDS02000	KD2: Completion of Section 2 - (Day1216)	-56	0%	0	04-Nov-13*									◆ KD2: Completion of Section 2 - (Day1216)					
	HDS03000	KD3: Completion of Section 3 - (Day1216)	-41	0%	0	30-Nov-13*									◆ KD3: Completion of Section 3 - (Day1216)					
	HDS04000	KD4: Completion of Section 4 - (Day1216)	-59	0%	0	30-Dec-13*										◆ KD4: Completion of Section 4 - (Day1216)				
	HDS05000	KD5: Completion of Section 5 - (Day884)	-25	0%	0	27-Mar-13*				◆ KD5: Completion of Section 5 - (Day884)										
	HDS07000	KD7: Completion of Section 7 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS08000	KD8: Completion of Section 8 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS09000	KD9: Completion of Section 9 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS10000	KD10: Completion of Section 10 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS11000	KD11: Completion of Section 11 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS12000	KD12: Completion of Section 12 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS13000	KD13: Completion of Section 13 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS14000	KD14: Completion of Section 14 - (Day1581)	0	0%	0	25-Jun-14*														
	HDS15000	KD15: Latest Date to Compl of Section 15 - (Day397) Subject to Excision	0	0%	0	25-Jun-13*							◆ KD15: Latest Date to Compl of Section 15 - (Day397) Subject to Excision							
	HDS16000	KD16: Latest Date to Compl of Section 16 - (Day397) Subject to Excision	0	0%	0	25-Jun-13*							◆ KD16: Latest Date to Compl of Section 16 - (Day397) Subject to Excision							
	HDS17000	KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision	29	0%	0	27-May-13*							◆ KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision							
DESIGN SUBMISSION																				
Alternative Design																				
Ground Investigation & Reporting																				

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish			2013										2014			
									Q1		Q2		Q3		Q4		Q1					
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	
AD000010	Ground Investigation for Alternative Design		100%	54	22-Mar-10 A	29-May-10 A																
AD000020	Report of Ground Investigation		100%	56	12-Apr-10 A	18-Jun-10 A																
Package AD1: W56B																						
AD000110	AD1 - Design Period		100%	80	29-Mar-10 A	08-Jul-10 A																
AD000120	AD1 - Full Package to ICE for Certification		100%	20	09-Jul-10 A	31-Jul-10 A																
AD000130	AD1 - Approval by ER/CLIENT/CEDD (GEO)		100%	101	09-Jul-10 A	06-Nov-10 A																
Package AD2: W57B																						
AD000210	AD2 - Design Period		100%	72	14-Apr-10 A	10-Jul-10 A																
AD000220	AD2 - Full Package to ICE for Certification		100%	44	12-Jul-10 A	31-Aug-10 A																
AD000230	AD2 - Approval by ER/CLIENT/CEDD (GEO)		100%	172	26-Nov-10 A	26-Apr-11 A																
Package AD3: W69																						
AD000310	AD3 - Design Period		100%	75	03-May-10 A	31-Jul-10 A																
AD000320	AD3 - Full Package to ICE for Certification		100%	57	02-Aug-10 A	08-Oct-10 A																
AD000330	AD3 - Approval by ER/CLIENT/CEDD (GEO)		100%	100	02-Aug-10 A	29-Nov-10 A																
Package AD4: W38																						
AD000410	AD4 - Design Period		100%	78	09-Jun-10 A	09-Sep-10 A																
AD000420	AD4 - Full Package to ICE for Certification		100%	18	10-Sep-10 A	09-Nov-10 A																
AD000430	AD4 - Approval by ER/CLIENT/CEDD (GEO)		100%	54	11-Nov-10 A	15-Jan-11 A																
Package AD5 (Noise Barrier Foundation): NB38, NB39, NB41 & NB43																						
AD000510	AD5 - Design Period		100%	98	21-Jul-10 A	22-Oct-10 A																
AD000520	AD5 - Full Package to ICE for Certification		100%	51	23-Oct-10 A	22-Dec-10 A																
AD000530	AD5 - Approval by ER/CLIENT/CEDD (GEO)		100%	74	18-Oct-10 A	14-Jan-11 A																
MATERIALS PROCUREMENT																						
Major Materials (Detail shall refer to supplementary information)																						
Water Works																						
MA001010	Place Order		100%	0	31-Aug-10 A		ing & Delivery															
MA001030	Fabrication, Manufacturing & Delivery		100%	900	31-Aug-10 A	31-Aug-12 A																
Vehicular Parapet SSD161																						
MA001050	Place Order		100%	0	26-May-11 A		ing & Delivery															
MA001060	Fabrication, Manufacturing & Delivery		100%	350	26-May-11 A	24-Aug-12 A																
Bearing																						
MA001070	Place Order		100%	0	31-Jul-10 A		Delivery															
MA001080	Fabrication, Manufacturing & Delivery		100%	630	31-Jul-10 A	05-Aug-12 A																
Movement Joint																						
MA001090	Place Order		100%	0	31-Aug-10 A		ing & Delivery															
MA001100	Fabrication, Manufacturing & Delivery		100%	620	31-Aug-10 A	31-Aug-12 A																
CONSTRUCTION PHASE																						
Preliminaries & General Requirement																						
Preliminaries																						
General Submissions																						
PR000000	Commencement of Works		100%	0	26-Feb-10 A																	
PR001000	Site Establishment		100%	90	26-Feb-10 A	25-May-10 A																
PR001010	Effect required Insurances		100%	0	26-Feb-10 A																	
PR001030	Erect Contractor's Office Compound		100%	69	26-Feb-10 A	04-May-10 A																
PR001040	Submit Site Organization Chart		100%	14	26-Feb-10 A	10-Mar-10 A																
PR001050	Submit Site Layout Plan		100%	7	26-Feb-10 A	03-Mar-10 A																
PR001060	Prepare/Submit Initial Works Programme		100%	7	26-Feb-10 A	03-Mar-10 A																

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013														2014	
							35	36	Q1		Q2		Q3		Q4		48	49				
									37	38	39	40	41	42	43	44			45	46	47	
1	PR001070	Approval on Initial Works Programme		100%	30	04-Mar-10 A	02-Apr-10 A															
	PR001080	Prepare/Submit Detailed Works Programme		100%	58	03-Apr-10 A	30-May-10 A															
	PR001090	Prepare/Submit First 3-month Programme		100%	14	26-Feb-10 A	10-Mar-10 A															
	PR001100	Submit initial 12-month Pgr for Rou. Maint. Work		100%	14	26-Feb-10 A	10-Mar-10 A															
	PR001110	Submit Rolling 3month Routine Maint. Program		100%	14	26-Feb-10 A	10-Mar-10 A															
	PR001170	Prepare/Submit Subcon Management Plan (SMP)		100%	30	26-Feb-10 A	26-Mar-10 A															
	PR001200	Submit Interface Management Plan		100%	60	26-Feb-10 A	25-Apr-10 A															
	PR001242	Application of Expressway Permit		100%	7	26-Feb-10 A	03-Mar-10 A															
	PR001244	Approval of Expressway Permit		100%	21	04-Mar-10 A	24-Mar-10 A															
	PR001246	Issurance of Excavation Permit form Hyd		100%	7	26-Feb-10 A	03-Mar-10 A															
	PR001256	Complete All General Submission		100%	0		30-May-10 A															
	Technical Submission																					
	PR001250	Submit Draft Traffic Management Contingency		100%	45	26-Feb-10 A	10-Apr-10 A															
	PR001260	Submit Sch of Const Seq/TTA in Prin Agreement		100%	14	26-Feb-10 A	10-Mar-10 A															
	PR001270	Submit TIA/TTA to ER, TD, HKPF etc for Approval		100%	60	26-Feb-10 A	25-Apr-10 A															
	PR001280	Prepare/Submit Sch of Util Arrangement		100%	60	26-Feb-10 A	25-Apr-10 A															
	PR001290	Prepare/Submit Conc Mix Design and Trial Test		100%	70	26-Feb-10 A	05-May-10 A															
	PR001300	Perform Slope / Topographic Survey		100%	95	26-Feb-10 A	30-May-10 A															
	PR001310	Perform Natural Terrain Survey		100%	200	01-Jan-11 A	19-Jul-11 A															
	PR001320	Perform Tree Survey		100%	125	26-Feb-10 A	29-Jun-10 A															
	PR001330	Perform Existing Structural Survey		100%	95	26-Feb-10 A	30-May-10 A															
	PR001340	Install Geotechnical Instrumentation		100%	90	26-Feb-10 A	25-May-10 A															
	PR001350	Design for Temporary Noise Barrier		100%	120	26-Feb-10 A	24-Jun-10 A															
	PR001360	Approval for Temporary Noise Barrier		100%	30	26-Jun-10 A	24-Jul-10 A															
	PR001370	Design for Irrigation System		100%	150	26-Feb-10 A	24-Jul-10 A															
	PR001380	Approval for Irrigation System		100%	24	26-Feb-11 A	21-Mar-11 A															
	PR001385	Detail review of the natural terrain hazard assessment by GEO		100%	90	26-Oct-11 A	23-Jan-12 A															
	PR001390	Design for Permanent Debris Catch Fence		100%	90	26-Oct-11 A	23-Jan-12 A															
	PR001400	Approval for Debris Catch Fence System Design		100%	30	24-Jan-12 A	22-Feb-12 A															
	PR001410	Temporary Works Design		100%	200	26-Feb-10 A	12-Sep-10 A															
	PR001420	Complete All Technical Submission		100%	0		22-Feb-12 A															
	Specialist Consultants																					
	PR001220	Nominate/Submit Horticulturist for Approval		100%	45	26-Feb-10 A	10-Apr-10 A															
	PR001230	Nominate/Submit IIC (Highway Structures)		100%	45	26-Feb-10 A	10-Apr-10 A															
	PR001240	Nominate/Submit Traffic Consultant for Approval		100%	7	26-Feb-10 A	03-Mar-10 A															
	PR001440	Complete Engagement of Specialist Consultants		100%	0		10-Apr-10 A															
	QSHE Submission																					
	PR001120	Prepare/Submit Quality Plan		100%	28	26-Feb-10 A	24-Mar-10 A															
	PR001130	Prepare/Submit Draft Health & Safety Plan		100%	14	26-Feb-10 A	10-Mar-10 A															
	PR001140	Prepare/Submit Final Health & Safety Plan		100%	35	26-Feb-10 A	31-Mar-10 A															
	PR001150	Prepare/Submit Draft Env Management Plan		100%	21	26-Feb-10 A	17-Mar-10 A															
	PR001160	Prepare/Submit Final Env Management Plan		100%	45	26-Feb-10 A	10-Apr-10 A															
	PR001180	Submit Site Management Plan for Trip Ticket Sys		100%	45	26-Feb-10 A	10-Apr-10 A															
	PR001430	Complete All QSHE Submission		100%	0		10-Apr-10 A															
	Variation Orders																					
	VO000010	VO. 1: Revised layout of Piles, NLKP5		100%	0	17-Jun-10 A																
	VO000020	VO. 2: Fencing Detaills Along Site Boundaries of SA29		100%	0	20-Aug-10 A																
	VO000030	VO. 3: Existing Bridge 12 Pilecap Concrete Testing (P5/6/8)		100%	0	17-Sep-10 A																
	VO000040	VO. 4: Revised Setting Out Plan of Slip Road W in SA28 & SA31		100%	0	15-Sep-10 A																
VO000050	VO. 5: Revised Setting Out Plan of Slip Road W in Site Area SA30		100%	0	15-Sep-10 A																	

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013														2014	
							35	36	Q1		Q2		Q3		Q4		48	49				
									37	38	39	40	41	42	43	44			45	46	47	
VO000060	VO. 6: Bridge 15A Pilecap Sleeving Details		100%	0	19-Oct-10 A																	
VO000070	VO. 7: Modification of Noise Barrier Footing for NB42 & NB44		100%	0	14-Dec-10 A																	
VO000080	VO. 8: Revised Layout of Southen Trunk Sewer		100%	0	15-Dec-10 A																	
VO000090	VO. 9: Relocation and Deletion of Access Door at Noise Barrier		100%	0	04-Jan-11 A																	
VO000100	VO. 10: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A																	
VO000110	VO. 11: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A																	
VO000120	VO. 12: Fencing for Former Lot 1308 S.B in D.D.6		100%	0	12-Jan-11 A																	
VO000130	VO. 13: Relocation of Existing HKCG HP600mm Gasmain at Slip Road T		100%	0	12-Aug-11 A																	
VO000140	VO. 14: Revised Layout of Police Observation Platform at CH3700		100%	0	27-Jan-11 A																	
VO000150	VO. 15: Revised Layout of Slope S28		100%	0	01-Feb-11 A																	
VO000160	VO. 16: Additional Packaging Requirement for Mulch Delivered to LCSD		100%	0	25-Jan-11 A																	
VO000170	VO. 17: Revised Bridge 12B and Temp Reinstatement at Existing Bridge 12		100%	0	30-Apr-11 A																	
VO000180	VO. 18: Delivered 5 cubic meters of Mulch to EPD		100%	0	15-Feb-11 A																	
VO000190	VO. 19: Protection for Existing HKCG HP 600mm Gasmain at Slip Rd T		100%	0	07-Mar-11 A																	
VO000200	VO. 20: Revised Fire Mains alignment Plan		100%	0	31-Mar-11 A																	
VO000210	VO. 21: Reinforced Earth Walls at Bridge 18A Abutment		100%	0	07-Sep-11 A																	
VO000220	VO. 22: Revised Layout of Proposed Lighting and Meter Box at Ma Wo Subway (TP9)		100%	0	15-Apr-11 A																	
VO000230	VO. 23: Provision of Drainage at Noise Barriers 41 & 42		100%	0	20-Apr-11 A																	
VO000250	VO. 25: Construction of Cross Road Ducts and Traffic Signal Drawpits		100%	0	27-Apr-11 A																	
VO000260	VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)		100%	0	03-May-11 A																	
VO000270	VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior		100%	0	16-May-11 A																	
VO000280	VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25		100%	0	11-May-11 A																	
VO000300	VO. 30: Removal of dead trees under LKB		100%	0	05-Jul-11 A																	
VO000310	VO. 31: Fencing for Former Lot 1308S.B. in D.D.6		100%	0	27-Jul-11 A																	
VO000330	VO. 33: Drainage Details at W48		100%	0	03-Aug-11 A																	
VO000350	VO. 35: Revised Southern Trunk Sewer Manholes Schedule		100%	0	14-Oct-11 A																	
VO000360	VO. 36: Slip Road R road drainage details		100%	0	17-Oct-11 A																	
VO000370	VO. 37: Bridge 12A, 13A, LB1, 2, 3 - Pilecaps Sleeving Details		100%	0	18-Nov-11 A																	
VO000380	VO. 38: Bridge 18A -Reforced earth walls at West Abutment & associated slope works		100%	0	03-Dec-11 A																	
VO000390	VO. 39: Bridge 12A - Revised Foundation for North Abutment		100%	0	03-Dec-11 A																	
VO000400	VO. 40: New Lam Kam Road Flyover - Revised drainage arrangement for bridge deck		100%	0	30-Nov-11 A																	
VO000410	VO. 41: 450mm Diameter U-channel flap valve behind noise barrier NB42		100%	0	01-Dec-11 A																	
VO000430	VO. 43: 450mm Diameter U-channel flap valve behind noise barrier NB42		100%	0	12-Jan-12 A																	
VO000440	VO. 44: Bridge 15A - Revised drainage arrangement for bridge deck		100%	0	12-Jan-12 A																	
VO000450	VO. 45: Details of drainage arrangement at Tai Po Tai Wo Road Link Bridge 1 & Bridge B13A		100%	0	31-Jan-12 A	Bridge B13A																
VO000460	VO. 46: Modification of noise barrier footing for NB44		100%	0	13-Feb-12 A																	
VO000520	VO. 52: Construction of cross road ducts & traffic signal drawpits at proposed crossing point of Tai Wo Service Road West		100%	0	10-Apr-12 A	is at proposed crossing point of Tai Wo Service Road West																
VO000530	VO. 53: Bridge 18A - Concrete Plinths for PCCW cables ducts		100%	0	20-Apr-12 A	its																
VO000550	VO. 55: Provision of drainage at retaining wall W71 and Bridge B18A		100%	0	18-Apr-12 A	ge B18A																
VO000590	VO. 59: Relocation of Existing WSD pumping station (PS106) gate at Hong Lok Yuen Road		100%	0	23-Apr-12 A	6) gate at Hong Lok Yuen Road																
VO000620	VO. 62: Revised Metal Cover Details for Bridge Deck Soffit Access		100%	0	29-May-12 A	deck Soffit Access																
VO000650	VO. 65:Details of additional Vehicular Access Gate for Lot 412 at Tai Wo Service Road west		100%	0	09-Jul-12 A	Access Gate for Lot 412 at Tai Wo Service Road west																
VO000660	VO. 66: Revised Foundation Details of Noise Barriers NB36		100%	0	19-Jul-12 A	s of Noise Barriers NB36																
VO000690	VO. 69: Revised Lighting Layout at Ma Wo Subway TP9		100%	0	01-Aug-12 A	at Ma Wo Subway TP9																
VO000700	VO. 70: Provision of Digital callipers		100%	0	10-Aug-12 A	callipers																
VO000710	VO. 71: Details of Typical Section for Slip Road R Verge at AUE Wall		100%	0	20-Aug-12 A	Section for Slip Road R Verge at AUE Wall																
VO000720	VO. 72: New Lam Kam Road Flyover - revised North and South Ramps Retaining Wall		100%	0	06-Sep-12 A	m Road Flyover - revised North and South Ramps Retaining Wall																
Milestones of Temporary Traffic Arrangement																						
TTA000	TTA Stage 0 - Divert the traffic to new Slip Road J & K		100%	0	07-Oct-12 A	- Divert the traffic to new Slip Road J & K																
TTA010	TTA Stage 1 - divert the traffic to new bridge 18a	114	0%	0	06-Mar-13*	◇ TTA Stage 1 - divert the traffic to new bridge 18a																

[illegible]

Section 1

Site Area SA21

[illegible]

North Bound

Preliminaries

S21N0000	Site Clearance/Access Rd & acquisition of Sub-con		100%	63	15-Oct-10 A	30-Dec-10 A
----------	---	--	------	----	-------------	-------------

Slopeworks

Item No.	Item Description	Quantity	% Complete	Unit	Start Date	End Date	Actual Progress
S21N5000	Slopedworks Fill(S21)	46	0%	51	26-Jan-13	02-Apr-13	Slopedworks Fill(S21)
S21N5010	U-Channel and Berm	46	0%	48	27-Feb-13	27-Apr-13	U-Channel and Berm
S21N5100	Slopedworks Cut(S22)	3	79.25%	266	17-Feb-11 A	09-Apr-13	Slopedworks Cut(S22)
S21N5110	Slopedworks Cut (S22) - Stage 1 (Upper +59mPD)		100%	72	17-Feb-11 A	20-May-11 A	
S21N5120	Slopedworks Cut (S22) - Stage 2 (Middle +57mPD)		100%	72	26-Oct-11 A	20-Jan-12 A	
S21N5130	Slopedworks Cut (S22) - Stage 3 (Lower +55mPD)	3	90%	72	28-May-12 A	04-Feb-13	Slopedworks Cut (S22) - Stage 3 (Lower +55mPD)
S21N5140	U-Channel and Berm	3	0%	24	04-Feb-13	07-Mar-13	U-Channel and Berm
S21N5150	Shotcreting/Plantation	3	0%	24	07-Mar-13	09-Apr-13	Shotcreting/Plantation
S21N5210	Slopedworks Fill(S24)	27	70%	55	14-Jan-13 A	18-Feb-13	Slopedworks Fill(S24)
S21N5800	Debris Catcher Fence and NTHA Protective Measures (Area 2A-3) (Provision Item)	3	0%	144	13-Mar-13	06-Sep-13	Debris Catcher Fence and NTHA Protective Measures
S21N5805	Fabrication of rock fall Fence	47	0%	25	13-Mar-13	15-Apr-13	Fabrication of rock fall Fence
S21N5810	Access Rock to Hazard Rock Areas	3	0%	25	08-Jun-13	10-Jul-13	Access Rock to Hazard Rock Areas
S21N5820	Installation of Rock Fall Fence	3	0%	50	10-Jul-13	06-Sep-13	Installation of Rock Fall Fence


Extension of Culverts

S21N1000	Extension of Box Culvert (N581)			100%	148	08-Nov-10 A	21-Mar-11 A
S21N1010	Temporary Water Diversion			100%	23	08-Nov-10 A	11-Dec-10 A
S21N1020	Construction of Base Slab			100%	75	13-Dec-10 A	02-Mar-11 A
S21N1030	Construction of Wall Stem			100%	50	13-Dec-10 A	21-Mar-11 A
S21N1040	Construction of Top Slab			100%	45	19-Jan-11 A	21-Mar-11 A
S21N1050	Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO.22)			100%	0	26-Mar-11 A	31-Dec-11 A
S21N1060	Temporary Water Diversion			100%	16	26-Mar-11 A	15-Apr-11 A
S21N1070	Construction of Base Slab			100%	75	30-Mar-11 A	05-Jul-11 A
S21N1080	Construction of Wall Stem			100%	72	01-Jul-11 A	31-Dec-11 A
S21N1090	Construction of Top Slab			100%	0	01-Dec-11 A	31-Dec-11 A

Construction of Retaining Wall

Retaining Wall W35

S21N2000	Sheet Pile/Excavate & Construct W35		100%	53	26-Mar-11 A	02-Jun-11 A
S21N2010	Opencut excavation		100%	18	26-Mar-11 A	16-Apr-11 A
S21N2020	Construction of W35 Structure		100%	30	26-May-11 A	18-Jun-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013															2014		
							35	36	Q1		Q2		Q3		Q4		Q1							
									37	38	39	40	41	42	43	44	45	46	47	48	49			
S21N2030	Backfilling		100%	14	26-Jul-11 A	10-Aug-11 A																		
Retaining Wall W36																								
S21N2100	Sheet Pile/Excavate & Construct W36		100%	85	11-Aug-11 A	23-Apr-12 A																		
S21N2110	Opencut excavation		100%	12	11-Aug-11 A	24-Aug-11 A																		
S21N2120	Construction of W36 Structure		100%	50	19-Sep-11 A	23-Apr-12 A																		
S21N2130	Backfilling		100%	0	06-Feb-12 A	18-Feb-12 A																		
Retaining Wall W38 (AD4)																								
S21N2210	Pre-drilling		100%	24	26-Feb-11 A	25-Mar-11 A																		
S21N2220	Prepare Piling Platform for W38		100%	30	26-Feb-11 A	01-Apr-11 A																		
S21N2225	COD: Mobilization of 1 no. rig from W56B to W38 for piling work		100%	60	14-Mar-11 A	27-Jun-11 A																		
S21N2230	Pile for W38 (2 rig)		100%	141	26-Mar-11 A	22-Jun-11 A																		
S21N2231	Installation of Piles - Stage 1 (CH2470-2545)		100%	69	26-Mar-11 A	22-Jun-11 A																		
S21N2232	Installation of Piles - Stage 2 (Remain)		100%	72	12-Apr-11 A	22-Jun-11 A																		
S21N2240	Retaining Wall & Drainage W38		100%	230	27-Jun-11 A	24-Dec-12 A		Retaining Wall & Drainage W38																
S21N2242	Excavation to +54.5mPD		100%	60	27-Jun-11 A	05-Sep-11 A																		
S21N2244	Excavation to formation		100%	60	26-Sep-11 A	06-Dec-11 A																		
S21N2250	Construction of Base & Wall - Stage 1 (CH2470 - 2520)		100%	75	07-Dec-11 A	31-Jan-12 A																		
S21N2252	Backfilling to road formation - Stage 1 (CH2470 - 2520)		100%	50	21-Jan-12 A	18-Feb-12 A																		
S21N2254	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)		100%	75	20-Feb-12 A	29-Sep-12 A		f Base & Wall - Stage 2 (Ch2520 - 2600)																
S21N2256	Backfilling to formation level - Stage 2 (CH2520 - 2600)		100%	30	01-Oct-12 A	24-Dec-12 A		Backfilling to formation level - Stage 2 (CH2520 - 2600)																
Retaining Wall W39 (CDS 3)																								
S21N2302	Clearing & Prepare Piling Platform & Pre-drilling for W39		100%	10	27-Jun-11 A	09-Jul-11 A																		
S21N2304	Piling Works		100%	36	03-Oct-11 A	14-Nov-11 A																		
S21N2306	Sheet Pile/ Excavate & Construct W39		100%	75	20-Aug-12 A	01-Dec-12 A		Sheet Pile/ Excavate & Construct W39																
S21N2307	Opencut Excavation		100%	7	20-Aug-12 A	03-Sep-12 A																		
S21N2308	Construction of W39 Structure		100%	50	04-Sep-12 A	21-Nov-12 A		Construction of W39 Structure																
S21N2309	Backfilling		100%	12	26-Nov-12 A	01-Dec-12 A		Backfilling																
Retaining Wall W40 (CSD 3)																								
S21N2312	Clearing & Prepare Piling Platform & Pre-drilling for W40		100%	12	03-Oct-11 A	17-Oct-11 A																		
S21N2314	Excavation for W40		100%	12	20-Aug-12 A	06-Sep-12 A																		
S21N2316	Construct W40		100%	40	07-Sep-12 A	13-Oct-12 A		W40																

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014			
							35	36	Q1		39	Q2		41	Q3		44	Q4		47	Q1	49
S21N2570 S21N2580 S21N2590 Retaining Wall W49 S21N2604 S21N2610 S21N2620 S21N2630 S21N2640 Road Re-Construction Works, Roadworks, Drainage & Utilities S21N4000 S21N4010 S21N4100 S21N4110 S21N4120 S21N4130 S21N4135 S21N4140 S21N4150 S21N4152 S21N4154 S21N4160 Noise Barriers & Road Barriers Noise Barrier NB31 S21N3010 S21N3060 S21N3070 S21N3080 S21N3090 Traffic Control & Survelance System S21N4800 Landscaping S21N6000 South Bound Preliminaries S21S0000 S21S0010 S21S0030 Slopeworks S21S5000 S21S5010 S21S5020 S21S5100 S21S5110 S21S5120 Extension of Culverts S21S1100 S21S5130 S21S5140 Construction of Retaining Wall	Construction of RW Structure (W45)		100%	75	26-Jan-12 A	04-Jun-12 A	g W45 & W46															
	Construction of RW Structure (W46)		100%	75	01-Mar-12 A	26-May-12 A																
	Backfilling W45 & W46		100%	40	28-Aug-12 A	20-Oct-12 A																
	Retaining Wall W49																					
	S21N2604	Clearing & Prepare Piling Platform & Pre-drilling for W49		100%	24	20-Nov-10 A	24-Feb-11 A															
	S21N2610	Sheet Pile/Excavate & Construct W49		100%	96	26-Mar-11 A	26-Jul-11 A															
	S21N2620	Opencut Excavation		100%	18	26-Mar-11 A	16-Apr-11 A															
	S21N2630	Construction of W49 Structure		100%	36	08-Mar-11 A	20-Aug-11 A															
	S21N2640	Backfilling		100%	15	22-Aug-11 A	12-Nov-11 A															
	Road Re-Construction Works, Roadworks, Drainage & Utilities																					
	S21N4000	Road works Slow Lane (Ch2400 ~ 2650)		100%	20	14-Dec-12 A	04-Jan-13 A															
	S21N4010	Road works Slow Lane (Ch2650 ~ 2840)	0	70%	14	10-Jan-13 A	15-Feb-13															
	S21N4100	Roadworks, Drainages & Utilities (CH 2400 - 2840)	-50	0%	133	06-Aug-11 A	22-Aug-13															
	S21N4110	Removal of existing paving	-50	75%	25	06-Aug-11 A	03-Jul-13															
	S21N4120	Drainages (incl. VO 33 : Drainage details at W48)	50	40%	25	06-Aug-12 A	15-Feb-13															
	S21N4130	Utilities (incl. VO 26: Permanent Diversion of existing DN80 WSD Watermain at Ma WO Subway ...	-50	0%	25	01-Jun-13	03-Jul-13															
	S21N4135	Road Surface (Stage 1: CH2400 - CH2520)		100%	75	26-Dec-11 A	24-Feb-12 A															
	S21N4140	Road Surface (Stage 2 : CH2520 - CH2840)	-50	35%	75	08-Jan-13 A	22-Aug-13															
	S21N4150	Shift lane for C1/ C2 Interface (Stage 1)		100%	0	27-Feb-12 A																
	S21N4152	Shift lane for C1/ C2 interface (Stage 2: North Bound along W38 to W46)		100%	0	20-Jan-13 A																
	S21N4154	Shift lane for C1/ C2 interface (Stage 3: North Bound along W38 to mid W56B)	0	0%	0	15-Feb-13																
	S21N4160	Shift lane for C1/ C2 interface (Stage 4): Final stage	-50	0%	0	23-Aug-13																
	Noise Barriers & Road Barriers																					
	Noise Barrier NB31																					
	S21N3010	NB31 (CH 0-183.6, W39 - W49)		100%	80	07-Nov-12 A	17-Jan-13 A															
S21N3060	NB31 : Excavation and Footing (Bay 1-4)		100%	24	07-Nov-12 A	05-Jan-13 A																
S21N3070	NB31 : Excavation and Footing (Bay 5 - 7)		100%	24	01-Dec-12 A	08-Jan-13 A																

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013											2014		
							35	36	Q1		39	Q2		41	Q3		44	Q4		47
Retaining Wall W50																				
S21S2000	Sheet Pile/Excavate & Construct W50 (w/SP)	48	67.44%	215	21-May-12 A	25-Apr-13	Sheet Pile/Excavate & Construct W50 (w/SP)													
S21S2010	Sheet Pile & ELS Works		100%	24	21-May-12 A	07-Sep-12 A	Works													
S21S2020	Construction of W50 Structure	8	60%	75	02-Jan-13 A	05-Mar-13	Construction of W50 Structure													
S21S2030	Backfilling	48	0%	50	22-Feb-13	25-Apr-13	Backfilling													
Retaining Wall W51-56 (CSD 3)																				
S21S2100	Sheet Pile / Excavate & Construct W51-56 (w/SP)		100%	216	25-Feb-11 A	27-Dec-12 A	Sheet Pile / Excavate & Construct W51-56 (w/SP)													
S21S2110	Sheet Pile & ELS Works (W51)		100%	24	25-Feb-11 A	11-May-11 A														
S21S2120	Construction of W51 Structure		100%	42	19-Apr-11 A	14-Jun-11 A														
S21S2130	Sheet Pile & ELS Works (W52 & W53)		100%	24	28-Jul-11 A	16-Sep-11 A														
S21S2140	Construction of W52 & W53 Structure		100%	42	17-Oct-11 A	05-Dec-11 A														
S21S2150	Backfilling of W51, W52 & W53		100%	24	17-Jan-12 A	27-Dec-12 A	Backfilling of W51, W52 & W53													
S21S2160	Sheet Pile & ELS Works (W54, 55 & 56)		100%	24	17-Feb-12 A	03-Mar-12 A														
S21S2170	Construction of W54, 55 & 56 Structure		100%	75	15-Feb-12 A	06-Jul-12 A	e													
S21S2180	Backfilling of W54, 55 & 56		100%	30	02-Aug-12 A	27-Dec-12 A	Backfilling of W54, 55 & 56													
Retaining Wall W51A (CSD 3)																				
S21S2163	Excavate to cut-off level		100%	8	17-Jan-11 A	25-Jan-11 A														
S21S2164	Capping/Walling for W51A		100%	18	12-Jul-11 A	01-Aug-11 A														
S21S2165	Backfilling		100%	30	28-Dec-11 A	04-Feb-12 A														
Retaining Wall W35A, (CSD 2)																				
S21S2211	Construction of W35A (w/MP)		100%	198	13-Apr-12 A	05-Dec-12 A	Construction of W35A;(w/MP)													
S21S2212	Removal of existing concrete structure at W35A		100%	35	13-Apr-12 A	03-Jul-12 A	at W35A													
S21S2218	Mini Piles for W35A (8 nos.)		100%	30	25-Jul-12 A	14-Aug-12 A	)													
S21S2230	Excavation and tie back installation		100%	25	15-Aug-12 A	09-Oct-12 A	and tie back installation													
S21S2240	Capping/Walling for W35A		100%	40	10-Oct-12 A	24-Nov-12 A	Capping/Walling for W35A													
S21S2250	Backfilling		100%	6	29-Nov-12 A	05-Dec-12 A	Backfilling													
Road Re-construction Works, Roadworks, Drainage & Utilities																				
S21S3895	Roadwork (South Bound slow lane along W35A)		100%	6	06-Dec-12 A	09-Dec-12 A	Roadwork (South Bound slow lane along W35A)													
S21S3896	Roadwork (South Bound slow lane along W50 - W56)	-62	0%	18	26-Jan-13	19-Feb-13	Roadwork (South Bound slow lane along W50 - W56)													
S21S3900	Roadworks, Drainages & Utilities (CH 2400 - 2840)	-62	0%	162	20-Feb-13	05-Sep-13	Roadworks, Drainages & Utilities (CH 2400													
S21S4001	Removal of Existing Paving	-62	0%	40	20-Feb-13	11-Apr-13	Removal of Existing Paving													
S21S4002	Drainages (incl. VO33: Drainage details at W48)	-50	0%	30	20-May-13	25-Jun-13	Drainages (incl. VO33: Drainage details at W48)													
S21S4003	Utilities (incl. VO 26 & VO69)	-50	0%	30	20-May-13	25-Jun-13	Utilities (incl. VO:26 & VO69)													
S21S4010	Road Surface	-62	0%	75	12-Apr-13	12-Jul-13	Road Surface													
S21S4020	Road Mark & Lane Shifting	-62	0%	47	13-Jul-13	05-Sep-13	Road Mark & Lane Shifting													
S21S4030	Shift lane for C1/ C2 interface (South Bound along W35A)		100%	0	09-Dec-12 A		Shift lane for C1/ C2 interface;(South Bound along W35A)													
S21S4040	Shift lane for C1/ C2 interface (South Bound along W50 to W56)	-62	0%	0	20-Feb-13		Shift lane for C1/ C2 interface (South Bound along W50 to W56)													
S21S4050	Shift lane for C1/ C2 interface (Final stage)	-60	0%	0	05-Sep-13		Shift lane for C1/ C2 interface (Final stage)													
Noise Barriers & Road Barriers																				
Noise Barrier NB29																				
S21S3010	NB29A (CH 0-62.3) on W35A (incl. VO 9: Construction of double leaf access door for noise barrier)	-48	0%	23	25-Jul-13	20-Aug-13	NB29A (CH 0-62.3) on W35A (incl. VO 9: Constr													
S21S3011	NB29A (CH 0-62.3) on W35A - Erecting H-Column	-48	0%	10	25-Jul-13	05-Aug-13	NB29A (CH 0-62.3) on W35A - Erecting H-Column													
S21S3012	NB29A (CH 0-62.3) on W35A - Installing Panel	-48	0%	20	29-Jul-13	20-Aug-13	NB29A (CH 0-62.3) on W35A - Installing Panel													
Noise barrier NB30																				
S21S3020	NB30 (CH 0-201.9) (incl. VO 9: Construction of double leaf access door for noise barrier)	-48	0%	104	01-Aug-12 A	20-Aug-13	NB30 (CH 0-201.9) (incl. VO 9: Construction of d													
S21S3021	NB30 - Excavation and Footing (bay 1 - bay 3)		100%	75	01-Aug-12 A	22-Nov-12 A	NB30 - Excavation and Footing (bay 1 - bay 3)													
S21S3022	NB30 - Excavation and Footing (bay 4 - bay 15)	-48	0%	30	19-Jun-13	24-Jul-13	NB30 - Excavation and Footing (bay 4 - bay 15)													
S21S3023	NB30 : Erecting H-Column	-48	0%	10	25-Jul-13	05-Aug-13	NB30 : Erecting H-Column													
S21S3024	NB30 : Installing Panel	-48	0%	20	29-Jul-13	20-Aug-13	NB30 : Installing Panel													
Noise Barrier NB33																				



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013																	2014	
							Q1				Q2			Q3			Q4			Q1					
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49				
S22N5010	Slopeworks (S29) & U-channel/Berm - Stage 1 (Cutslope)		100%	12	22-Jul-10 A	04-Aug-10 A																			
S22N5020	Slopeworks (S29) - Stage 1 (Soil Nail Installation : QRS)		100%	12	26-Mar-11 A	09-Apr-11 A																			
S22N5040	Slopeworks (S29) & U-Channel/Berm - Stage 2 (Cutslope)		100%	50	19-Aug-10 A	19-Oct-10 A																			
S22N5050	Slopeworks (S29) - Stage 2 (Soil Nail Installation : MNOP)		100%	21	02-Apr-11 A	30-Apr-11 A																			
S22N5070	Slopeworks (S29) & U-Channel/Berm - Stage 3 (Cutslope)		100%	28	21-Oct-10 A	13-Nov-10 A																			
S22N5080	Slopeworks (S29) - Stage 3 (Soil Nail Installation : IJKL)		100%	36	27-Jun-11 A	08-Aug-11 A																			
S22N5100	Slopeworks (S29) & U-Channel/Berm - Stage 4 (Cutslope)		100%	36	26-Oct-11 A	07-Dec-11 A																			
S22N5110	Slopeworks (S29) - Stage 4 (Soil Nail Installation : EFGH)		100%	36	07-Nov-11 A	28-Nov-11 A																			
S22N5130	Slopeworks (S29) & U-Channel/Berm - Stage 5 (Cutslope)	11	0%	36	26-Jan-13	12-Mar-13																			
S22N5140	Slopeworks (S29) - Stage 5 (Soil Nail Installation : ABCD)		100%	36	21-Nov-11 A	03-Jan-13 A																			
S22N5160	Slopeworks (S29) & U-Channel/Berm - Stage 6 (Cutslope)	11	0%	36	13-Mar-13	27-Apr-13																			
S22N5180	Debris Catcher Fence and NTHA Protective Measures (Area 3A) [Provisional Item]	11	0%	100	29-Apr-13	27-Aug-13																			
S22N5200	Place order for Fabrication of Rock Fall Fence (Provisional item)	14	0%	0	13-Mar-13																				
S22N5205	Fabrication of Rock Fall Fence (Provisional item)	22	0%	25	13-Mar-13	15-Apr-13																			
S22N5210	Site Access to Hazard Rock Areas	11	0%	50	29-Apr-13	28-Jun-13																			
S22N5220	Installation of Rock Fall Fence	11	0%	50	29-Jun-13	27-Aug-13																			
Construction of Retaining Wall																									
Retaining Wall W56A, (CSD 1)																									
S22N2154	Excavate to cut-off level (Stage 1, Bay 1 - 5)		100%	60	20-Apr-11 A	06-Jul-11 A																			
S22N2155	Excavate to cut-off level (Stage 2, Bay 5 - 9)		100%	50	26-Sep-11 A	24-Nov-11 A																			
S22N2160	Base Slab for W56A		100%	141	05-Jul-11 A	19-Dec-11 A																			
S22N2165	Base Slab for W56A (Stage 1), South		100%	50	05-Jul-11 A	17-Sep-11 A																			
S22N2166	Base Slab for W56A (Stage 2), North		100%	56	04-Jun-12 A	14-Jul-12 A																			
S22N2170	Wall Stem		100%	172	11-Aug-11 A	17-Nov-12 A																			
S22N2171	Wall Stem (Bay 1e & 1f)		100%	25	11-Aug-11 A	23-Sep-11 A																			
S22N2173	Wall Stem (Bay 1c & 1d, 1a & 1b, 1g)		100%	25	26-Sep-11 A	26-Oct-11 A																			
S22N2174	Wall Stem (Bay 2a, 2bnb, 2b)		100%	75	16-Jul-12 A	13-Oct-12 A																			
S22N2175	Wall Stem (Bay 2c, 2d)		100%	30	06-Aug-12 A	03-Nov-12 A																			
S22N2176	Wall Stem (Bay 3)		100%	25	31-Aug-12 A	17-Nov-12 A																			
S22N2186	Backfilling		100%	30	19-Nov-12 A	26-Jan-13 A																			
Retaining Wall W56B (AD 1)																									
S22N2210	Prepare Piling Platform for W56B		100%	37	02-Oct-10 A	11-Feb-11 A																			
S22N2220	Pre-drilling for W56B		100%	37	02-Oct-10 A	15-Nov-10 A																			
S22N2240	Pipe Pile for W56B		100%	98	20-Nov-10 A	21-Mar-11 A																			
S22N2241	Pipe Pile for W56B - Stage 1		100%	75	20-Nov-10 A	23-Feb-11 A																			
S22N2242	Pipe Pile for W56B - Stage 2		100%	75	31-Jan-11 A	23-Sep-11 A																			
S22N2250	Construction of W56B	-23	87.77%	276	17-Sep-11 A	09-Mar-13																			
S22N2251	Excavation (W56B), upper		100%	75	17-Sep-11 A	05-Jan-12 A																			
S22N2252	Excavation (W56B), Middle		100%	60	06-Jan-12 A	26-May-12 A																			
S22N2254	Excavation (W56B), bottom		100%	60	11-May-12 A	29-Sep-12 A																			
S22N2260	Base Slab (W56B), (Bay 1 -3)		100%	25	27-Jul-12 A	10-Sep-12 A																			
S22N2262	Base Slab (W56B), (Bay 4 - 8)		100%	60	27-Sep-12 A	10-Nov-12 A																			
S22N2264	Base Slab (W56B), (Bay 9, 10 & 12A)		100%	35	27-Jul-12 A	13-Oct-12 A																			
S22N2270	Wall Stem (W56B), (Bay 1 - 3, Total 18 pours)	0	65%	75	01-Nov-12 A	01-Mar-13																			
S22N2274	Wall Stem (W56B), (Bay 4 - 8, Total 30 pours)	-23	55%	75	12-Nov-12 A	09-Mar-13																			
S22N2276	Wall Stem (W56B), (Bay 9 - 10, Total 12 pours)	-19	60%	75	24-Nov-12 A	05-Mar-13																			
S22N2290	Backfilling (Bay 1 to Bay 3)	0	70%	15	10-Jan-13 A	07-Feb-13																			
S22N2292	Backfilling (Bay 4 to Bay 10)	-23	30%	30	14-Jan-13 A	08-Apr-13																			
Roadworks, Drainage & Utilities																									
S22N4000	Roadworks, Drainages & Utilities (CH 2840 - 3140)	-23	11.05%	129	15-Jan-13 A	20-Jun-13																			

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014			
							Q1				Q2		Q3			Q4			Q1			
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	
	S22N4010	Roadworks Stage 1 (CH 2840 - 3000)	6	20%	30	15-Jan-13 A	02-Apr-13						Roadworks Stage 1 (CH 2840 - 3000)									
	S22N4030	Drainages Stage 1 (CH2840 - 3000)	6	20%	30	15-Jan-13 A	05-Apr-13						Drainages Stage 1 (CH2840 - 3000)									
	S22N4040	Road Surface & Road mark	6	0%	30	05-Apr-13	11-May-13							Road Surface & Road mark								
	S22N4042	Roadworks Stage 2 (CH3000 - 3140)	-23	0%	30	08-Apr-13	14-May-13								Roadworks Stage 2 (CH3000 - 3140)							
	S22N4044	Drainages Stage 2 (CH3000 - 3140)	-23	0%	30	08-Apr-13	14-May-13								Drainages Stage 2 (CH3000 - 3140)							
	S22N4046	Road Surface, Road mark & Lane shifing	-23	0%	30	14-May-13	20-Jun-13								Road Surface, Road mark & Lane shifing							
Noise Barriers																						
Noise Barrier NB31A																						
	S22N3020	NB31A (CH 0-21.9) on W56A (incl. VO 9: Construction of double leaf access door for noise barrier)		100%	74	15-Oct-12 A	22-Nov-12 A	NB31A (CH 0-21.9) on W56A (incl. VO 9: Construction of double leaf access door for noise barrier)														
	S22N3021	NB31A (CH 0-21.9) on W56A : Erecting H-Column		100%	38	15-Oct-12 A	19-Oct-12 A	CH 0-21.9) on W56A : Erecting H-Column														
	S22N3022	NB31A (CH 0-21.9) on W56A : Installing Panel		100%	36	22-Oct-12 A	22-Nov-12 A	NB31A (CH 0-21.9) on W56A : Installing Panel														
South Bound																						
Preliminaries																						
	S22S0000	Site Clearance/Access Rd		100%	84	01-Apr-10 A	16-Jul-10 A															
	S22S0010	Site Clearance		100%	72	01-Apr-10 A	02-Jul-10 A															
	S22S0020	Access Road		100%	72	20-Apr-10 A	16-Jul-10 A															
Slopeworks																						
	S22S5000	Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28)		100%	198	21-Oct-10 A	17-Aug-11 A															
	S22S5010	Slopeworks Cut(S28) - Stage 1 (Cutslope)		100%	23	21-Oct-10 A	16-Nov-10 A															
	S22S5030	Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL)		100%	23	17-Nov-10 A	08-Feb-11 A															
	S22S5040	Slopeworks Cut(S28) - Stage 2 (Cutslope)		100%	37	11-Dec-10 A	03-Jan-11 A															
	S22S5060	Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH)		100%	37	08-Feb-11 A	23-Mar-11 A															
	S22S5070	Slopeworks Cut(S28) - Stage 3 (Cutslope)		100%	36	06-Jul-11 A	17-Aug-11 A															
	S22S5090	Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD)		100%	36	20-Aug-11 A	04-Oct-11 A															
	S22S5100	Slope Reinstatement Works (Bridge 12B)	46	0%	75	09-Feb-13	16-May-13						Slope Reinstatement Works (Bridge 12B)									
Construction of Retaining Wall																						
Retaining Wall RWB12B																						
	S22S2110	Pre-drilling for RWB12B		100%	24	16-Jul-10 A	12-Aug-10 A															
	S22S2120	Piles for RWB12B		100%	116	13-Aug-10 A	20-Nov-10 A															
	S22S2130	Excavate to cut-off level		100%	60	26-Jan-11 A	09-Apr-11 A															
	S22S2140	Capping/Walling for Bay 1-2, RWB12B		100%	60	28-Mar-11 A	10-May-12 A															
	S22S2142	Capping/Walling for Bay 3-6, RWB12B		100%	75	11-May-12 A	03-Sep-12 A	Bay 3-6, RWB12B														
	S22S2150	Backfilling	46	80%	60	04-Sep-12 A	08-Feb-13					Backfilling										
Road Re-construction Works, Roadworks, Drainage & Utilities																						
	S22S4000	Road Surface and Roadmark (CH 2840 - 3400)	-23	0%	55	20-Jun-13	24-Aug-13								Road Surface and Roadmark (CH 2840 - 3400)							
	S22S4460	Removal of existing paving	-23	0%	20	20-Jun-13	15-Jul-13								Removal of existing paving							
	S22S4480	Road and Drainages Works	-23	0%	40	03-Jul-13	19-Aug-13								Road and Drainages Works							
	S22S4490	Road Surface and Roadmark	-23	0%	24	27-Jul-13	24-Aug-13								Road Surface and Roadmark							
	S22S4500	Roadworks for Realignment of Existing Shek Lin Road	46	0%	50	18-May-13	17-Jul-13						Roadworks for Realignment of Existing Shek Lin Road									
Traffic Control & Survelance System																						
	S22S4820	TCSS - (Gantry 60)	8	0%	50	03-Jul-13	30-Aug-13								TCSS - (Gantry 60)							
Modification of Existing Bridge, 12 & 12B																						
	S22S1300	Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)	-19	0%	97	08-Jun-13	03-Oct-13								Demolish Existing Parapet & Stitching							
	S22S1315	VO 3: Existing Bridge 12 pile cap construction		100%	30	17-Sep-10 A	15-Feb-11 A															
	S22S1320	TTA (Stage 4-1) & Demolish of Existing Barrier and Surface	-17	0%	20	08-Jun-13	03-Jul-13								TTA (Stage 4-1) & Demolish of Existing Barrier and Surface							
	S22S1321	TTA (Stage 4-1) & Stitching of Existing Bridge Decks	-17	0%	75	04-Jul-13	30-Sep-13								TTA (Stage 4-1) & Stitching of Existing Bridge Decks							
	S22S1325	TTA (Stage 4-2) & Removal Existing Parapet for Stitching of B12	-19	0%	12	20-Jul-13	03-Aug-13								TTA (Stage 4-2) & Removal Existing Parapet for Stitching of B12							
	S22S1330	TTA (Stage 4-2) & Stitching Works for B12	-19	0%	50	03-Aug-13	03-Oct-13								TTA (Stage 4-2) & Stiching Works for B12							
Landscaping																						
	S22S6000	Landscaping Works	71	0%	25	18-May-13	17-Jun-13								Landscaping Works							

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013																2014																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
							Q1				Q2		Q3			Q4			Q1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Middle Lane																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

[illegible]

[illegible]

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014	
							Q1		Q2		Q3		Q4		Q1					
							35	36	37	38	39	40	41	42	43	44	45	46	47	48
S26S1244	Bridge Deck - TW4 to TW5	51	0%	48	26-Apr-13	25-Jun-13													Bridge Deck - TW4 to TW5	
S26S1245	Falsework Dismantling of deck - TW4 to TW5	54	0%	10	25-Jun-13	08-Jul-13													Falsework Dismantling of deck - TW4 to TW5	
S26S1246	Falsework Erection of Deck - TW5 to East Abutment	52	0%	14	09-Apr-13	25-Apr-13													Falsework Erection of Deck - TW5 to East Abutment	
S26S1247	Bridge Deck - TW5 to East Abutment	52	0%	48	25-Apr-13	24-Jun-13													Bridge Deck - TW5 to East Abutment	
S26S1248	Falsework Dismantling of deck - TW5 to East Abutment	55	0%	10	24-Jun-13	06-Jul-13													Falsework Dismantling of deck - TW5 to East Abutment	
S26S1260	Parapet (icl, precast concrete skin)	51	0%	21	11-Jun-13	08-Jul-13													Parapet (icl, precast concrete skin)	
S26S1265	Road Lighting	51	0%	21	11-Jun-13	08-Jul-13													Road Lighting	
S26S1270	Surfacing	51	0%	16	21-Jun-13	11-Jul-13													Surfacing	
S26S1275	Re-Opening for proposed Tai Po Tai Wo Road	60	0%	0		11-Jul-13													Re-Opening for proposed Tai Po Tai Wo Road	
S26S1310	Handover Inspection of LB2 (TTA Stage 11)	51	0%	0		11-Jul-13													Handover Inspection of LB2 (TTA Stage 11)	
Construction of Bridge LB3																				
S26S1280	Construction of Bridge LB3(incl. excavation & backfill) (incl. VO29 & VO37)	48	71.91%	267	26-Feb-11 A	02-May-13													Construction of Bridge LB3(incl. excavation & backfill) (incl. VO29 & VO37)	
Substructure & Abutment																				
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A														
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A														
S26S1340	ELS & Excavation for East & West Abutment		100%	36	07-Dec-11 A	21-Jan-12 A														
S26S1350	Construction of East/West Abutment Structure		100%	45	19-Jan-12 A	13-Jul-12 A	Structure													
Decking and Finishing																				
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)		100%	257	19-Apr-12 A	24-Nov-12 A	Bridge Deck (Bearings, Drainage & MJ included)													
S26S1371	Falsework and Scaffolding		100%	36	19-Apr-12 A	31-Aug-12 A	Piling													
S26S1372	Construction of Deck		100%	69	05-Sep-12 A	24-Nov-12 A	Construction of Deck													
S26S1373	Falsework dismantling of Deck		100%	24	21-Dec-12 A	09-Jan-13 A													Falsework dismantling of Deck	
S26S1374	Trials of parapet	48	0%	12	26-Jan-13	08-Feb-13													Trials of parapet	
S26S1375	Parapet (icl, precast concrete skin)	48	0%	26	09-Feb-13	14-Mar-13													Parapet (icl, precast concrete skin)	
S26S1376	Erecting of Short Column	48	0%	24	01-Mar-13	28-Mar-13													Erecting of Short Column	
S26S1377	Installing M-Barrier	48	0%	24	15-Mar-13	16-Apr-13													Installing M-Barrier	
S26S1378	Surfacing	48	0%	12	15-Apr-13	27-Apr-13													Surfacing	
S26S1385	Handover Inspection of LB3	48	0%	3	29-Apr-13	02-May-13													Handover Inspection of LB3	
Construction of Bridge LB1																				
S26S1400	Construction of Bridge LB1 (incl. VO29 & VO37: revised piling details and pile caps sleeving deta...	125	91.04%	643	03-May-10 A	11-Apr-13													Construction of Bridge LB1 (incl. VO29 & VO37: revised piling details and pile caps sleeving deta...	
Preparatory and Enabling Works																				
S26S1405	Site Clearance		100%	75	03-May-10 A	06-Aug-10 A														
S26S1406	Site Clearance - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A														
S26S1407	Site Clearance - Stage 2 (LB1-TW3)		100%	60	27-May-10 A	06-Aug-10 A														
S26S1410	Access Road		100%	75	03-May-10 A	31-Jul-10 A														
S26S1411	Access Road - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A														
S26S1412	Access Road - Stage 2 (LB1-TW3)		100%	60	20-May-10 A	31-Jul-10 A														
S26S1450	SA25-Site Clearance (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A														
S26S1455	SA25 - Access Road (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A														
S26S1465	VO 31: Fencing for Former Lot 1308 S.B in D.D.6		100%	10	27-Jun-11 A	09-Jul-11 A														
Substructure and Pier Construction																				
North Abutment																				
S26S1420	Piling-North Abutment		100%	51	01-Jun-10 A	31-Jul-10 A														
S26S1430	Excavation & Cap-North Abutment		100%	54	11-Nov-10 A	28-Dec-10 A														
S26S1440	Pier & backfill, North Abutment		100%	56	26-Jan-11 A	04-Apr-11 A														
TW3																				
S26S1422	Piling-TW3		100%	54	28-Dec-10 A	21-Mar-11 A														
S26S1432	Cap & Backfill - TW3		100%	45	26-May-11 A	19-Jul-11 A														
S26S1442	Pier-TW3 (Pierhead included)		100%	75	08-Aug-11 A	17-Dec-11 A														

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013																2014	
								Q1				Q2			Q3			Q4			Q1			
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49			
TW1																								
S26S1460	Piling-TW1		100%	70	21-Oct-10 A	11-Nov-10 A																		
S26S1470	Cap & Backfill - TW1		100%	36	27-Jan-11 A	19-Feb-11 A																		
S26S1480	Pier-TW1 (Pierhead included)		100%	75	23-May-11 A	08-Jul-11 A																		
TW2																								
S26S1462	Piling-TW2		100%	41	28-Mar-11 A	15-Apr-11 A																		
S26S1472	Cap & Backfill - TW2		100%	45	21-Jun-11 A	15-Jul-11 A																		
S26S1482	Pier-TW2 (Pierhead included)		100%	75	26-Jul-11 A	11-Feb-12 A																		
Decking and Finishing																								
S26S560	Decking (Bearings, Drainage & MJ included) (incl. VO 45: Details Drainage Arrangement of LB1 ...		100%	199	27-Jul-11 A	12-Jul-12 A	(included) (incl. VO 45: Details Drainage Arrangement of LB1 & B13A)																	
S26S570	Balanced Cantilever at TW1		100%	63	27-Jul-11 A	12-Oct-11 A																		
S26S580	Preparing of Travelling Form		100%	18	27-Jul-11 A	17-Aug-11 A																		
S26S590	Construction of Cantiliver Deck, TW1		100%	40	30-Sep-11 A	17-Dec-11 A																		
S26S610	South End Span		100%	40	28-Dec-11 A	16-Feb-12 A																		
S26S630	Balanced Cantilever at TW2 & Stitching (TW1-TW2)		100%	58	01-Feb-12 A	15-May-12 A																		
S26S640	Preparing of Travelling Form		100%	12	01-Feb-12 A	29-Feb-12 A																		
S26S650	Construction of Cantiliver Deck, TW2		100%	40	19-Apr-12 A	15-May-12 A																		
S26S660	Stitching TW1-TW2		100%	18	11-May-12 A	11-Jun-12 A																		
S26S670	Balanced Cantilever at TW3 & Stitching (TW2-TW3)		100%	52	28-Dec-11 A	19-Apr-12 A																		
S26S680	Preparing of Travelling Form		100%	12	28-Dec-11 A	11-Jan-12 A																		
S26S690	Construction of Cantiliver Deck, TW3		100%	40	12-Jan-12 A	19-Apr-12 A																		
S26S700	Stitching TW2-TW3		100%	22	18-May-12 A	22-Jun-12 A																		
S26S720	North End Span		100%	50	18-May-12 A	12-Jul-12 A																		
S26S740	Parapet (icl, precast concrete skin)	125	43.08%	52	05-Nov-12 A	05-Mar-13	■ Parapet (icl, precast concrete skin)																	
S26S750	Erecting of Precast Parapet	43	70%	32	05-Nov-12 A	06-Feb-13	■ Erecting of Precast Parapet																	
S26S760	Installing M-Barrier	125	0%	20	06-Feb-13	05-Mar-13	■ Installing M-Barrier																	
S26S770	Noise Barrier	129	0%	16	06-Feb-13	28-Feb-13	■ Noise Barrier																	
S26S780	Surfacing	125	0%	16	05-Mar-13	23-Mar-13	■ Surfacing																	
S26S790	Road Lighting	125	0%	25	05-Mar-13	08-Apr-13	■ Road Lighting																	
S26S800	Handover Inspection of LB1	125	0%	3	08-Apr-13	11-Apr-13	■ Handover Inspection of LB1																	
Construction of Bridge 13A																								
S26S1300	Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving deta...	-34	91.02%	744	03-May-10 A	22-Apr-13	■ Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving deta...																	
Preparatory and Enabling Works																								
S26S1610	Site Clearance		100%	24	03-May-10 A	31-May-10 A																		
S26S1611	Access Road		100%	63	03-May-10 A	17-Jul-10 A																		
S26S1620	Gas main Diversion at North/South Abutment, HKCG		100%	37	01-Jun-10 A	15-Jul-10 A																		
S26S1690	SA25-Site Clearance		100%	25	26-Feb-11 A	26-Mar-11 A																		
S26S1700	SA25 Haul Road		100%	25	26-Feb-11 A	26-Mar-11 A																		
S26S1710	SA25-Gas Main diversion at South Abutment & P1		100%	25	26-Feb-11 A	26-Mar-11 A																		
Substructure and Pier Construction																								
North Abutment																								
S26S1630	Piling-North Abutment		100%	65	16-Jul-10 A	30-Sep-10 A																		
S26S1631	Pre-drilling & Preparing of piling platform		100%	20	16-Jul-10 A	07-Aug-10 A																		
S26S1632	Piling		100%	45	09-Aug-10 A	30-Nov-10 A																		
S26S1650	Excavation & Cap-Nouth Abutment		100%	50	04-Jan-11 A	04-Apr-11 A																		
S26S1670	Construction of Abutment-Nouth Abutment		100%	50	27-Oct-11 A	17-Dec-11 A																		
S26S1930	Backfill Stage 1, North Abutment		100%	24	01-Mar-12 A	14-Apr-12 A																		
S26S1940	Backfill Stage 2, North Abutment	-30	60%	60	15-Oct-12 A	26-Feb-13	■ Backfill Stage 2, North Abutment																	
South Abutment																								
S26S1720	Piling-South Abutment		100%	90	02-Dec-10 A	23-Mar-11 A																		

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish		2013										2014			
								Q1				Q2		Q3			Q4			Q1	
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
S26S1721	Pre-drilling & Preparing of piling platform		100%	30	20-Aug-10 A	20-Sep-10 A															
S26S1722	Piling		100%	60	10-Jan-11 A	17-Mar-11 A															
S26S1750	Excavation & Cap-South Abutment		100%	40	26-May-11 A	14-Jul-11 A															
S26S1780	Abutment, South Abutment		100%	38	26-Oct-11 A	17-Dec-11 A															
S26S1950	Backfill Stage 1, South Abutment		100%	24	01-Mar-12 A	04-Jul-12 A															
S26S1960	Backfill Stage 2, South Abutment	-28	90%	43	19-Nov-12 A	25-Feb-13															
S26S1970	COD: 13ASA 18 days additional Drainage works (if RFI can be replied before 4-12-2012)	-28	0%	18	26-Jan-13	19-Feb-13															
P1																					
S26S1730	Piling-P1		100%	20	18-Oct-10 A	30-Nov-10 A															
S26S1760	Cap & Backfill - P1		100%	33	26-May-11 A	30-Jun-11 A															
S26S1790	Pier-P1		100%	75	26-Jul-11 A	24-Oct-11 A															
S26S1820	Pier-P1 Pierhead		100%	48	14-Feb-12 A	19-Apr-12 A															
P2																					
S26S1740	Piling-P2		100%	35	28-Mar-11 A	16-Apr-11 A															
S26S1770	Cap & Backfill - P2		100%	38	26-May-11 A	11-Jul-11 A															
S26S1800	Pier-P2		100%	75	26-Oct-11 A	27-Jan-12 A															
S26S1910	Pier-P2 Pierhead		100%	53	01-Aug-12 A	12-Oct-12 A	Pierhead														
P3																					
S26S1640	Piling-P3		100%	50	26-Feb-11 A	19-Mar-11 A															
S26S1660	Cap & Backfill -P3		100%	50	26-May-11 A	30-Jul-11 A															
S26S1680	Pier-P3		100%	96	26-Sep-11 A	20-Jan-12 A															
S26S1920	Pier-P3 Pierhead		100%	48	19-Apr-12 A	31-Jul-12 A															
Decking and Finishing																					
S26S1808	Decking (Bearings, drainage & MJ included) (incl. VO 45: Details of Drainage Arrangement of LB...	-45	78.44%	110	01-Jun-12 A	26-Feb-13															
S26S1810	Balanced Cantilever deck at P1		100%	0	01-Jun-12 A	20-Jul-12 A															
S26S1811	Preparing of Travelling Form		100%	12	01-Jun-12 A	25-Sep-12 A	avelling Form														
S26S1812	Construction of Cantiliver Deck at P1		100%	55	15-Jun-12 A	04-Aug-12 A	k at P1														
S26S1816	South End Span (South abutment-P1)		100%	197	13-Aug-12 A	09-Nov-12 A	uth End Span (South abutment-P1)														
S26S1818	South End Span		100%	50	13-Aug-12 A	10-Nov-12 A	uth End Span														
S26S1830	Balanced Cantilever deck at P2 & Stitching (P1-P2)		100%	78	19-Nov-12 A	14-Jan-13 A															
S26S1831	Preparing of Travelling Form		100%	12	19-Nov-12 A	08-Dec-12 A															
S26S1832	Balanced Cantilever deck at P2		100%	50	10-Dec-12 A	05-Jan-13 A															
S26S1833	Stitching (P1-P2)		100%	18	11-Jan-13 A	14-Jan-13 A															
S26S1840	Balanced Cantilever deck at P3 & Stitching (P2-P3)		100%	73	20-Aug-12 A	17-Jan-13 A															
S26S1841	Preparing of Travelling Form		100%	12	20-Aug-12 A	05-Sep-12 A	g Form														
S26S1842	Balanced Cantilever deck at P3		100%	43	06-Sep-12 A	05-Nov-12 A	nced Cantilever deck at P3														
S26S1843	Stitching (P2-P3)		100%	18	15-Jan-13 A	17-Jan-13 A															
S26S1850	North End Span & Stitching (Nouth Abutment-P3)	-45	75.1%	96	29-Oct-12 A	26-Feb-13															
S26S1851	End Spans for B13A	-45	80%	29	29-Oct-12 A	01-Feb-13															
S26S1852	Post Tentioning Works	-45	0%	18	01-Feb-13	26-Feb-13															
S26S1860	Parapet (icl, precast concrete skin)	-30	0%	24	26-Feb-13	26-Mar-13															
S26S1861	Erection of Short Column	-30	0%	12	27-Feb-13	12-Mar-13															
S26S1862	Installation of M-Barrier	-30	0%	12	13-Mar-13	26-Mar-13															
S26S1870	Noise Barrier	-45	0%	16	26-Feb-13	16-Mar-13															
S26S1871	Erection of H-Column	-45	0%	10	26-Feb-13	09-Mar-13															
S26S1872	Installation of Panel	-45	0%	10	05-Mar-13	16-Mar-13															
S26S1880	Surfacing	-34	0%	12	16-Mar-13	03-Apr-13															
S26S1890	Lighting	-34	0%	12	03-Apr-13	18-Apr-13															
S26S1900	Handover Inspection of Bridge 13A	-34	0%	3	18-Apr-13	22-Apr-13															
Section 3																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013																2014	
							Q1				Q2		Q3			Q4			Q1					
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49			
Site Area SA26A																								
PHSA26A2	Possession of SA26A (Day0)		100%	0	26-Feb-10 A																			
SA26A000	Site Area SA26A Works Period	-41	74.58%	1215	26-Feb-10 A	30-Nov-13															Site Area SA26A Works Period			
SA26A010	Site Area SA26A Works Completion	-41	0%	0		30-Nov-13*															Site Area SA26A Works Completion			
SA26A020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	-36	74.49%	983	26-Feb-10 A	30-Nov-13															Temporary Traffic Arrangement			
SA26A030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-36	74.49%	983	26-Feb-10 A	30-Nov-13															Overall Utilities Diversion			
North Bound																								
Preliminaries																								
S26AN000	Site Clearance/Access Rd		100%	75	26-Feb-10 A	18-Jun-10 A																		
S26AN010	Site Clearance		100%	60	26-Feb-10 A	12-May-10 A																		
S26AN020	Access Rd		100%	60	07-Apr-10 A	18-Jun-10 A																		
Slopeworks																								
S26AN502	Cut Slope (S37A)		100%	48	26-Apr-12 A	03-Jul-12 A																		
S26AN506	Cut Slope (S40-sn, Including removal of existing retaining wall)		100%	168	19-Jun-10 A	08-Jan-11 A																		
S26AN508	Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																		
S26AN510	Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST)		100%	11	19-Jul-10 A	18-Aug-10 A																		
S26AN514	Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	14	19-Aug-10 A	17-Sep-10 A																		
S26AN516	Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP)		100%	14	21-Nov-10 A	26-Dec-10 A																		
S26AN518	Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	17	18-Aug-10 A	17-Sep-10 A																		
S26AN520	Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL)		100%	17	27-Dec-10 A	01-Feb-11 A																		
S26AN522	Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	28-Jan-11 A	15-Feb-11 A																		
S26AN524	Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH)		100%	12	02-Feb-11 A	19-Feb-11 A																		
S26AN525	Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding)		100%	15	29-Oct-11 A	16-Nov-11 A																		
S26AN526	Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD)		100%	18	16-Nov-11 A	07-Dec-11 A																		
S26AN528	Removal of Existing Retaining Wall		100%	30	11-Apr-11 A	20-May-11 A																		
S26AN530	Cut Slope (S41-sn)		100%	138	19-Jun-10 A	02-Dec-10 A																		
S26AN531	Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																		
S26AN532	Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ)		100%	11	19-Jul-10 A	13-Aug-10 A																		
S26AN533	Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	26	23-Aug-10 A	17-Sep-10 A																		
S26AN534	Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL)		100%	26	28-Dec-10 A	27-Jan-11 A																		
S26AN535	Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	20	20-Sep-10 A	27-Nov-10 A																		
S26AN536	Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH)		100%	19	30-May-11 A	22-Jun-11 A																		
S26AN537	Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	26-Oct-11 A	08-Nov-11 A																		
S26AN538	Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD)		100%	12	03-Dec-12 A	14-Jan-13 A																		
S26AN540	Slope 7NW-B/C 349		100%	75	02-Oct-10 A	25-Nov-10 A																		
S26AN541	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos.		100%	15	02-Oct-10 A	19-Oct-10 A																		
S26AN542	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos.		100%	72	20-Oct-10 A	25-Nov-10 A																		
S26AN550	Slope 7NW-A/C35-sn		100%	200	01-Sep-10 A	20-Nov-10 A																		
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A																		
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A																		
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A																		
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A																		
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A																		
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A																		
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A																		
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A																		
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A																		
S26AN700	Debris Catcher Fence and NTHA Protective Measures (Area 6-2) [Provisional Item]	84	0%	75	13-Mar-13	15-Jun-13																		
S26AN705	Fabrication of Rock Fall Fence	84	0%	25	13-Mar-13	15-Apr-13																		
S26AN710	Site Access to Hazard Rock Areas	84	0%	25	16-Apr-13	15-May-13																		

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish																		
							2013																	2014
							Q1				Q2		Q3			Q4			Q1					
35	36	37	38	39	40	41	42	43	44	45	46	47	48	49										
S26AN720	Installation of Rock Fall Fence	84	0%	25	16-May-13	15-Jun-13																		
S26AN800	Debris Catcher Fence and NTHA Protective Measures (Area 5) [Provisional Item]	99	0%	60	13-Mar-13	28-May-13																		
S26AN805	Fabrication of Rock Fall Fence	99	0%	20	13-Mar-13	09-Apr-13																		
S26AN810	Site Access to Hazard Rock Areas	99	0%	20	10-Apr-13	03-May-13																		
S26AN820	Installation of Rock Fall Fence	99	0%	20	04-May-13	28-May-13																		
S26AN900	Debris Catcher Fence and NTHA Protective Measures (Area 6-1) [Provisional Item]	84	0%	95	13-Mar-13	10-Jul-13																		
S26AN905	Fabrication of Rock Fall Fence	109	0%	25	13-Mar-13	15-Apr-13																		
S26AN910	Site Access to Hazard Rock Areas	109	0%	25	16-Apr-13	15-May-13																		
S26AN920	Installation of Rock Fall Fence	84	0%	20	17-Jun-13	10-Jul-13																		
Construction of Retaining Wall																								
Retaining Wall W65C (w/SP)																								
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A																		
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A																		
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A																		
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A																		
Retaining Wall W68																								
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	15-Nov-10 A	16-Jul-12 A	68 (w/SP)																	
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A																		
S26AN122	Construction of Structure W68		100%	75	26-Aug-11 A	24-Nov-11 A																		
S26AN123	Backfilling		100%	54	01-Jun-12 A	16-Jul-12 A																		
Retaining Wall W69 on Mini-Piles (AD 3)																								
S26AN142	Prepare Piling Platform for W69		100%	24	21-Sep-10 A	10-Oct-10 A																		
S26AN144	Pre-drilling for W69		100%	24	10-Sep-10 A	10-Oct-10 A																		
S26AN146	Pipe Pile for W69		100%	77	20-Oct-10 A	24-Dec-10 A																		
S26AN147	Pipe Pile for W69 - Stage 1 (south)		100%	38	20-Oct-10 A	19-Nov-10 A																		
S26AN148	Pipe Pile for W69 - Stage 2 (north)		100%	26	20-Nov-10 A	19-Dec-10 A																		
S26AN149	Excavate and Tension Piles W69		100%	110	26-Mar-11 A	11-Aug-11 A																		
S26AN150	Excavation and Installation of Tension Piles - Stage 1 (south)		100%	55	26-Mar-11 A	04-Jun-11 A																		
S26AN151	Excavation and Installation of Tension Piles - Stage 2 (north)		100%	55	13-Jun-11 A	16-Aug-11 A																		
S26AN152	Retaining Wall & Drainage W69		100%	120	26-Aug-11 A	19-Jan-12 A																		
S26AN153	Construction of Structure W69		100%	75	26-Aug-11 A	24-Nov-11 A																		
S26AN154	Drainage	-36	63%	40	06-Feb-12 A	15-Feb-13																		
S26AN155	Backfilling		100%	75	01-Jun-12 A	16-Jul-12 A																		
Retaining Wall W70																								
S26AN170	Sheet Pile/Excavate & Construct W70 (w/SP)	-36	58.3%	165	03-Dec-10 A	24-Apr-13																		
S26AN171	Sheet Pile and Excavation		100%	18	03-Dec-10 A	14-Dec-10 A																		
S26AN172	Construction of Structure W70 (w/SP)		100%	75	18-Jul-11 A	15-Oct-11 A																		
S26AN173	Drainage & Backfilling	-36	0%	54	15-Feb-13	24-Apr-13																		
Retaining Wall W72A (w/SP)																								
S26AN190	Sheet Pile/Excavate & Construct W72A (w/SP)		100%	92	30-Oct-10 A	21-Nov-11 A																		
S26AN191	Sheet Pile and Excavation		100%	34	30-Oct-10 A	31-Jan-11 A																		
S26AN192	Construction of Structure W72A (w/SP)		100%	46	03-Jan-11 A	24-Mar-11 A																		
S26AN193	Draiage & Backfilling		100%	68	01-Jun-11 A	21-Nov-11 A																		
Roadworks, Drainage & Utilities																								
S26AN400	Roadworks, Drainages & Utilities (CH 3720 - 4820)	-36	0%	182	24-Apr-13	30-Nov-13																		
S26AN401	Removal of existing paving - Stage 1 (CH3720 - 4500 & Slip Rd J&Q&R)	38	0%	49	24-Apr-13	24-Jun-13																		
S26AN402	Utilities - Stage 1 (CH4500 - 4820)	-36	0%	49	24-Apr-13	24-Jun-13																		
S26AN405	Drainages - Stage 1	1	0%	49	20-May-13	18-Jul-13																		
S26AN407	Road Surface - Stage 1	-13	0%	49	27-Jun-13	23-Aug-13																		
S26AN408	Roadmark - Stage 1	18	0%	24	19-Jul-13	15-Aug-13																		

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014	
							Q1				Q2		Q3			Q4			Q1	
							35	36	37	38	39	40	41	42	43	44	45	46	47	48
S27S1042	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A														
	S27S1043	COD: CLP overhead cable		100%	75	15-Jan-11 A	11-Apr-11 A													
	S27S1044	Relocaltion of Existing Electric Poles, CLP		100%	24	15-Feb-11 A	11-Apr-11 A													
	S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A													
	S27S1070	Backfilling for W65A & B		100%	75	10-Sep-11 A	21-Jul-12 A													
	S27S1090	COD: DAN 273- revised thrust box detail and additional works for DN1220		100%	30	17-Dec-12 A	24-Jan-13 A													
Roadworks, Drainage & Utilities																				
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	31	53.87%	399	14-Feb-12 A	11-Sep-13														
S26AS410	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)		100%	110	14-Feb-12 A	11-Dec-12 A														
S26AS411	Removal of existing paving		100%	25	14-Feb-12 A	02-Jul-12 A														
S26AS412	Utilities		100%	75	14-Feb-12 A	31-Jul-12 A														
S26AS416	Drainages		100%	75	27-Jun-12 A	31-Jul-12 A														
S26AS418	Road Surface & Roadmark - Stage 1		100%	5	14-Jul-12 A	11-Dec-12 A														
S26AS420	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)	31	83.15%	737	14-Feb-12 A	03-Jul-13														
S26AS422	Removal of existing paving		100%	50	14-Feb-12 A	12-Jan-13 A														
S26AS424	Utilities		100%	75	14-Feb-12 A	28-May-12 A														
S26AS426	Drainages		100%	75	27-Jun-12 A	11-Aug-12 A														
S26AS428	Road Surface & Roadmark - Stage 2	4	0%	8	23-Feb-13	05-Mar-13														
S26AS430	Roadworks Stage 3 (ch4020-ch4200 & Tai Po Tai Wo Road)	31	0%	35	05-Mar-13	19-Apr-13														
S27s4090	HyD/Lighting (Existing Street Light removal by HyD Lightings		100%	52	26-May-11 A	25-Jun-11 A														
S27S4100	Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)		100%	75	14-Feb-12 A	19-Apr-12 A														
S27S4102	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)		100%	50	18-May-12 A	15-Oct-12 A														
S27S4110	Slip Road S (utilities, drainage & roadwork)	31	0%	60	19-Apr-13	03-Jul-13														
S27S4150	Lane Shifting for South Bound, SA26A & 27	31	0%	60	03-Jul-13	11-Sep-13														
S27S4160	TTA Stage 0		100%	0	22-Dec-12 A															
Noise Barriers & Road Barriers																				
Noise Barrier NB36 & NB37																				
S26AS300	Construct Noise Barrier & Beam Barrier, NB36 & NB37	-13	52.94%	255	28-Dec-11 A	26-Jun-13														
S26AS310	Noise Barrier : Foundation Works		100%	75	28-Dec-11 A	31-Jan-12 A														
S26AS320	Noise Barrier : Installation of H-column & Panel		100%	60	01-Feb-12 A	05-Jul-12 A														
Road Barrier at NB36 & NB37																				
S26AS330	Beam Barrier : Erection of Short Column (incl. VO66: Revised Foundation Details of NB36)	-13	0%	60	26-Jan-13	13-Apr-13														
S26AS340	Beam Barrier : Installation of M-Barrier	-13	0%	60	15-Apr-13	26-Jun-13														
Traffic Control & Survelance System																				

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013															2014		
									Q1			Q2			Q3			Q4			Q1			
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49			
S27S1220 S27S1230 Roadworks, Drainage & Utilities S27S4000 S27S4004 S27S4006 S27S4010 S27S4012 S27S4018 S27S4020 S27S4030 S27S4040 Noise Barriers & Road Barriers S27S3000 S27S3010 S27S3040 Construction of Bridge 15A Preparatory and Enabling Works S26AS205 S26AS210 S26AS215 S26AS225 S26AS235 S26AS245 Substructure and Pier Construction South Abutment, P1 to P5 S26AS220 S26AS230 S26AS240 South Abutment S26AS770 S26AS780 S26AS790 S26AS800 P1 S26AS610 S26AS620 S26AS630 P2 S26AS640 S26AS650 S26AS660 P3 S26AS670 S26AS680 S26AS700 P4 S26AS548 S26AS550 S26AS560	S27S1220	Retaining Wall W71 : Wall Stem		100%	55	07-Aug-10 A	12-Oct-10 A																	
	S27S1230	Backfill for W71		100%	50	27-Jun-11 A	24-Aug-11 A																	
	Roadworks, Drainage & Utilities						Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)																	
	S27S4000	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)	76	61.1%	357	13-Apr-12 A	19-Jul-13	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)																
	S27S4004	Utilities - Stage 1 (W66 & W67)		100%	60	13-Apr-12 A	19-Apr-12 A																	
	S27S4006	Drainages - Stage 1		100%	60	11-May-12 A	31-Jul-12 A																	
	S27S4010	Road Surface - Stage 1		100%	50	28-Jul-12 A	11-Dec-12 A																	
	S27S4012	Roadmark and Lane Shifting - Stage 1		100%	30	12-Dec-12 A	27-Dec-12 A																	
	S27S4018	Removal of existing paving - Stage 2 (Remaining)	76	0%	28	26-Jan-13	02-Mar-13																	
	S27S4020	Utilities - Stage 2 (Remaining)	76	0%	75	04-Mar-13	05-Jun-13																	
	S27S4030	Drainages - Stage 2 (incl. VO 55: Provision of drainage at Retaining Wall W71 & Bridge B18A)	76	0%	75	25-Mar-13	27-Jun-13																	
	S27S4040	Road Surface, Roadmark and Lane Shifting, Stage 2 (Remaining)	76	0%	75	19-Apr-13	19-Jul-13																	
	Noise Barriers & Road Barriers																							
	S27S3000	Construct Beam Barrier	4	48.17%	41	12-Nov-12 A	23-Feb-13																	
	S27S3010	Beam Barrier : Erection of Short Column	4	70%	30	12-Nov-12 A	05-Feb-13																	
	S27S3040	Beam Barrier : Installation of M-Barrier	4	65%	35	12-Nov-12 A	23-Feb-13																	
	Construction of Bridge 15A																							
	Preparatory and Enabling Works																							
	S26AS205	Site Clearance		100%	102	01-Jun-10 A	30-Sep-10 A																	
	S26AS210	Hual Road		100%	102	01-Jun-10 A	30-Sep-10 A																	
	S26AS215	11KV Diversion, CLP		100%	102	01-Jun-10 A	30-Sep-10 A																	
	S26AS225	2 nos. Existing fresh water mains diversion		100%	36	26-Jan-11 A	11-Mar-11 A																	
	S26AS235	Existing tel cable diversion, PCCW		100%	36	26-Jan-11 A	11-Mar-11 A																	
	S26AS245	HyD/Lighting		100%	60	26-Jan-11 A	09-Apr-11 A																	
	Substructure and Pier Construction																							
	South Abutment, P1 to P5																							
	S26AS220	Piling - South Abutmentt, P1 to P5 (incl. VO29: revised piling details)		100%	335	02-Jul-10 A	16-Aug-11 A																	
	S26AS230	Excavation & Cap-South Abutment, P1 to P5 (incl. VO6: Bridge 15A cap sleeving details)		100%	173	07-Feb-11 A	05-Sep-11 A																	
	S26AS240	Pier & backfill, South Abutment, P1 to P5		100%	112	13-Jun-11 A	26-Oct-11 A																	
	South Abutment																							
	S26AS770	Piling - South Abutment		100%	71	02-Jul-10 A	07-Feb-11 A																	
	S26AS780	Cap & Backfill - South Abutment		100%	37	07-Feb-11 A	22-Mar-11 A																	
	S26AS790	South Abutment		100%	21	13-Jun-11 A	14-Jul-11 A																	
	S26AS800	COD: 15ASA Wingwall		100%	14	13-Jun-11 A	14-Jul-11 A																	
P1																								
S26AS610	Piling - P1		100%	66	18-Jan-11 A	09-Apr-11 A																		
S26AS620	Cap & Backfill - P1		100%	37	26-May-11 A	09-Jul-11 A																		
S26AS630	Pier - P1		100%	36	11-Jul-11 A	22-Sep-11 A																		
P2																								
S26AS640	Piling - P2		100%	66	26-Apr-11 A	27-May-11 A																		
S26AS650	Cap & Backfill - P2		100%	37	09-Jun-11 A	23-Jul-11 A																		
S26AS660	Pier - P2		100%	36	26-Aug-11 A	22-Oct-11 A																		
P3																								
S26AS670	Piling - P3		100%	66	28-Dec-10 A	01-Feb-11 A																		
S26AS680	Cap & Backfill - P3		100%	37	26-Mar-11 A	14-May-11 A																		
S26AS700	Pier - P3		100%	36	09-May-11 A	21-Jun-11 A																		
P4																								
S26AS548	Piling - P4		100%	63	09-Feb-11 A	26-Mar-11 A																		
S26AS550	Cap & Backfill - P4		100%	46	07-Apr-11 A	16-May-11 A																		
S26AS560	Pier - P4		100%	36	27-Jun-11 A	08-Aug-11 A																		

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013															2014	
							Q1				Q2		Q3			Q4			Q1				
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49		
S28N2319	Noise Barrier: Foundation Works, NB40	85	0%	75	19-Mar-13	22-Jun-13																	
S28N2320	Noise barrier Construction NB41 (incl. VO 23: Provision of Drainage of Noise Barrier 41)		100%	50	26-Apr-11 A	25-Jun-11 A																	
S28N3010	Erection of steel and panel, (NB38, 39, 40, 41)	-1	33%	24	11-May-12 A	23-Oct-13																	
Road Barrier NB38, NB39, NB40 & NB41 (AD5)																							
S28N3020	Construct Beam Barrier	-1	0%	25	03-Oct-13	02-Nov-13																	
Traffic Control & Survelance System																							
S28N4800	TCSS (ch4820-ch5640) & (Gantry G29)	62	0%	40	02-Jul-13	17-Aug-13																	
Landscaping																							
S28N6000	Landscaping Works (ch4820 - 5640)	77	0%	25	02-Jul-13	31-Jul-13																	
South Bound																							
Preliminaries																							
S28S0000	Site Clearance/Access Rd (incl. VO4 & VO5: Revised setting out plan of Slip Road W)		100%	0	23-Jun-10 A	01-Feb-11 A																	
S28S0010	Site Clearance		100%	75	23-Jun-10 A	18-Sep-10 A																	
S28S0020	Access Rd		100%	75	27-Jul-10 A	01-Feb-11 A																	
Roadworks, Drainage & Utilities																							
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment p...	-42	54.27%	454	11-May-12 A	10-Oct-13																	
S28S4012	Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W)	-30	60%	75	11-May-12 A	10-Apr-13																	
S28S4016	Utilities - Stage 1	-30	65%	75	11-May-12 A	01-Mar-13																	
S28S4020	Drainages - Stage 1	26	65%	75	11-May-12 A	01-Mar-13																	
S28S4022	Road Surface, Roadmark - Stage 1	-30	0%	30	10-Apr-13	16-May-13																	
S28S4024	Removal of existing paving - Stage 2 (CH4800 - 5300)	-30	0%	30	22-Jun-13	29-Jul-13																	
S28S4026	Utilities - Stage 2 (CH4800 - 5300)	-30	0%	30	16-May-13	22-Jun-13																	
S28S4028	Drainages - Stage 2	-20	0%	50	16-May-13	17-Jul-13																	
S28S4030	Road Surface, Roadmark and Lane Shifting - Stage 2	-42	0%	50	10-Aug-13	10-Oct-13																	
S28S4050	Utility Diversion at Slip Road W Stage1 (ch 5340 - 5520)	-42	70%	75	15-Mar-12 A	25-Feb-13																	
S28S4060	Utility Diversion at Slip Road W Stage1 (ch 5520 - 5700)	-42	0%	60	25-Feb-13	11-May-13																	
S28S4070	Slip Road W	-42	0%	75	11-May-13	10-Aug-13																	
Noise Barriers 44 & Road Barriers																							
Noise Barrier NB44																							
S28S2000	Excavation for NB44		100%	219	25-Aug-10 A	24-May-11 A																	
S28S2010	Excavation for NB44 (Bay1& Bay2)		100%	44	25-Aug-10 A	18-Oct-10 A																	
S28S2020	Excavation for NB44 (Bay3 & Bay4)		100%	44	19-Oct-10 A	08-Dec-10 A																	
S28S2030	Excavation for NB44 (Bay5 & Bay6)		100%	44	26-Apr-11 A	26-May-11 A																	
S28S2040	Excavation for NB44 (Bay7 & Bay8)		100%	36	26-Aug-11 A	10-Oct-11 A																	
S28S2050	Excavation for NB44 (Bay9 & Bay10)		100%	43	14-Oct-11 A	03-Dec-11 A																	
S28S2060	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing fo...		100%	282	26-Mar-11 A	20-Dec-11 A																	
S28S2070	Noise Barrier Footing Construction for NB44 (Bay 1)		100%	32	26-Mar-11 A	15-Apr-11 A																	
S28S2080	Noise Barrier Footing Construction for NB44 (Bay 2)		100%	32	06-Apr-11 A	21-Apr-11 A																	
S28S2090	Noise Barrier Footing Construction for NB44 (Bay 3)		100%	32	26-May-11 A	04-Jun-11 A																	
S28S2100	Noise Barrier Footing Construction for NB44 (Bay 4)		100%	30	26-Apr-11 A	26-May-11 A																	
S28S2110	Noise Barrier Footing Construction for NB44 (Bay 5)		100%	24	26-Sep-11 A	25-Oct-11 A																	
S28S2120	Noise Barrier Footing Construction for NB44 (Bay 6)		100%	24	26-Oct-11 A	22-Nov-11 A																	
S28S2130	Noise Barrier Footing Construction for NB44 (Bay 7)		100%	24	23-Nov-11 A	20-Dec-11 A																	
S28S2140	Noise Barrier Footing Construction for NB44 (Bay 8)		100%	24	23-Nov-11 A	20-Dec-11 A																	
S28S2150	Noise Barrier Footing Construction for NB44 (Bay 9)		100%	23	23-Nov-11 A	20-Dec-11 A																	
S28S2160	Noise Barrier Footing Construction for NB44 (Bay 10)		100%	18	23-Nov-11 A	20-Dec-11 A																	
Road Barrier at NB44																							
S28S3050	Construct Beam Barrier NB44: Erecting Short Column	-32	0%	25	10-Oct-13	09-Nov-13																	
S28S3060	Construct Beam Barrier NB44: Installation of M-Panel	-32	0%	25	09-Nov-13	09-Dec-13																	
Traffic Control & Survelance System																							

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013															2014	
								Q1		Q2		Q3		Q4		Q1							
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49		
Construction of New Lam Kam Road																							
Substructure and Pier Construction																							
South Ramp																							
S28N1213	Temporary Work for Excavation		100%	15	27-Jul-12 A	13-Aug-12 A	Station																
S28N1214	Excavation		100%	20	23-Jul-12 A	08-Aug-12 A																	
S28N1215	Construction of South Ramp (incl. VO72: revised North & South Ramps Retaining Wall)		100%	145	23-Jul-12 A	26-Jan-13 A																	
S28N1216	Base Slab		100%	60	23-Jul-12 A	19-Oct-12 A	Abutment																
S28N1217	Wing Wall		100%	75	24-Sep-12 A	31-Dec-12 A	Wing Wall																
S28N1227	Backfilling to South Ramp		100%	40	28-Dec-12 A	25-Jan-13 A	Backfilling to South Ramp																
Pier NLKP1																							
S28N1200	Gas Main Diversion		100%	45	28-Dec-11 A	28-Jan-12 A																	
S28N1232	Piling (16shp)		100%	50	13-Apr-12 A	25-Aug-12 A																	
S28N1234	Cap and Pier (incl. VO29: revised piling details)		100%	70	03-Oct-12 A	26-Nov-12 A	Cap and Pier (incl. VO29: revised piling details)																
S28N1236	Pile Cap		100%	25	03-Oct-12 A	11-Oct-12 A																	
S28N1238	Pier		100%	45	15-Oct-12 A	26-Nov-12 A	Pier																
South Abutment																							
S28N1220	Gas Main Diversion		100%	24	28-Dec-11 A	30-Jan-12 A																	
S28N1230	Piling Work (24shp)		100%	60	15-Feb-12 A	28-Jul-12 A																	
S28N1240	Cap and Abutment (incl. VO29: revised piling details)		100%	115	15-Oct-12 A	25-Jan-13 A	Cap and Abutment (incl. VO29: revised piling details)																
S28N1250	Pile Cap		100%	40	15-Oct-12 A	10-Nov-12 A	Pile Cap																
S28N1260	Abutment		100%	50	12-Nov-12 A	15-Dec-12 A	Abutment																
S28N1270	Backfilling to South Abutment		100%	40	28-Dec-12 A	25-Jan-13 A	Backfilling to South Abutment																
Pier NLKP2																							
S28N1254	Piling Work (28shp)		100%	57	20-Sep-10 A	11-Nov-10 A																	
S28N1259	Pile Cap Construction (incl. VO29: revised piling details)		100%	46	06-Dec-10 A	10-Feb-11 A																	
S28N1261	Pier Construction		100%	36	11-Feb-11 A	18-Jul-11 A																	
Pier NLKP3																							
S28N1271	Pre-drilling for Piles		100%	11	11-Sep-10 A	24-Sep-10 A																	
S28N1272	Confirmation of Founding Level		100%	21	12-Sep-10 A	15-Oct-10 A																	
S28N1273	Piling Work (24shp)		100%	68	20-Sep-10 A	16-Nov-10 A																	
S28N1274	Temporary Shoring System		100%	31	17-Nov-10 A	03-Dec-10 A																	
S28N1275	Excavation to Formation Level		100%	10	06-Dec-10 A	18-Dec-10 A																	
S28N1276	Pile Head Trimming and bearing plate		100%	11	20-Dec-10 A	24-Dec-10 A																	
S28N1277	Pile Cap Construction (incl. VO29: revised piling details)		100%	24	20-Dec-10 A	05-Jan-11 A																	
S28N1278	Backfilling		100%	30	26-Feb-11 A	01-Apr-11 A																	
S28N1279	Pier Construction		100%	61	02-Apr-11 A	11-Jun-11 A																	
Pier NLKP4																							
S28N1281	Gas main Diversion		100%	120	13-May-10 A	31-Jul-10 A																	
S28N1282	Pre-drilling for Piles		100%	9	01-Aug-10 A	14-Aug-10 A																	
S28N1283	Confirmation of Founding Level		100%	22	16-Aug-10 A	31-Aug-10 A																	
S28N1284	Piling Work (16shp)		100%	63	01-Sep-10 A	30-Sep-10 A																	
S28N1285	Temporary Shoring System		100%	44	20-Oct-10 A	23-Oct-10 A																	
S28N1286	Excavation to Fomation Level		100%	7	25-Oct-10 A	28-Oct-10 A																	
S28N1287	Pile Head Trimming and bearing plate		100%	14	29-Oct-10 A	06-Nov-10 A																	
S28N1288	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	08-Nov-10 A	19-Nov-10 A																	
S28N1289	Backfilling		100%	30	20-Dec-10 A	11-Jan-11 A																	
S28N1290	Pier Construction		100%	71	02-Feb-11 A	26-Mar-11 A																	
Pier NLKP5																							
S28N1301	Gas main Diversion		100%	120	13-May-10 A	31-Aug-10 A																	
S28N1302	Pre-drilling for Piles		100%	7	01-Sep-10 A	11-Sep-10 A																	

[illegible]

[illegible]

Section 5

Site Area SA31

PHSA3120	Possession of SA31 (Day0)		100%	0	26-Feb-10 A	
SA310000	Site Area SA31 Works Period (incl. VO42, VO52, VO59 & VO65)	-14	94.02%	884	26-Feb-10 A	19-Mar-13
SA310010	Site Area SA31 Works Completion	-14	0%	0		19-Mar-13*

South Bound

Preliminaries

S31S0000	Site Clearance/TTM/Access Rd/Utility Diversion (Incl. Liason and Coordination)		100%	252	26-Feb-10 A	31-Dec-10 A
----------	--	--	------	-----	-------------	-------------

Roadworks, Drainage & Utilities

Portion 1

Item No.	Item Description	Duration (Days)	Completion (%)	Actual Duration (Days)	Actual Start Date	Actual End Date	Remarks
S31S4620	Portion 1 - CH 0 to CH 50 (From Hong Lok Yuen Junction to WSD Gate)	-21	91.78%	146	20-Jun-11 A	08-Feb-13	Portion 1 - CH 0 to CH 50 (From Hong Lok Yuen Junction to WSD Gate)
S31S4630	Site Clearance		100%	7	20-Jun-11 A	27-Jun-11 A	
S31S4640	Excavation road formation level		100%	50	28-Jun-11 A	25-Aug-11 A	
S31S4648	Uncharted Towngas / CLP		100%	65	16-Jan-12 A	10-Aug-12 A	
S31S4650	Trial Pit for Towngas DN400 HP		100%	14	16-Jan-12 A	04-Feb-12 A	
S31S4660	Additional Towngas DN400 HP preparation and materials delivery		100%	50	06-Feb-12 A	27-Apr-12 A	delivery;
S31S4670	Additional Towngas DN400 HP laying works		100%	12	28-Apr-12 A	26-May-12 A	
S31S4675	Uncharted CLP 11kV Existing diversion (Ducting & Cabling, Tie - in and uncharted cables)		100%	65	30-Jul-12 A	10-Aug-12 A	g diversion (Ducting & Cabling, Tie - in and uncharted cables)
S31S4678	UU diversion		100%	67	15-Dec-11 A	18-Dec-12 A	UU diversion
S31S4679	Excavation for UU diversion		100%	20	15-Dec-11 A	10-Jan-12 A	
S31S4680	Additional CLP 11kV Existing Diversion (Ducting & Cabling, Tie-in and uncharted cables)		100%	10	25-Apr-12 A	10-Aug-12 A	g Diversion (Ducting & Cabling, Tie-in and uncharted cables)
S31S4690	Additional CLP 132 kV (New Lay)		100%	17	02-Apr-12 A	18-Jun-12 A	
S31S4700	Additional CLP 132kV (Existing)		100%	22	11-Aug-12 A	16-Aug-12 A	isting)
S31S4710	Additional UU work (HGC, HKBN, TGT & NWT)		100%	35	06-Aug-12 A	18-Dec-12 A	Additional UU work (HGC, HKBN, TGT & NWT)
S31S4720	Excavation and DN 600 FW & DN 300 SW		100%	68	28-Jun-11 A	09-Nov-12 A	cavation and DN 600 FW & DN 300 SW
S31S4725	Roadwork	18	0%	0	15-Oct-12 A	07-Feb-13	Roadwork
S31S4730	Footpath & Kerb	18	65%	30	20-Dec-12 A	07-Feb-13	Footpath & Kerb
S31S4740	Roadwork	-21	60%	30	15-Oct-12 A	08-Feb-13	Roadwork

Portion 2

S31S4750	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)	417	100%	108	20-Jun-11 A	26-Jan-13		Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)
S31S4760	Site clearance		100%	7	20-Jun-11 A	27-Jun-11 A		
S31S4765	UU Diversion		100%	82	28-Mar-12 A	05-Oct-12 A		
S31S4766	Slopeworks S45A		100%	18	28-Mar-12 A	21-Apr-12 A		
S31S4770	Additional CLP 132kV (New Lay & clashing with existing)		100%	45	25-Apr-12 A	18-Jun-12 A		
S31S4780	Additional CLP 11kV New Lay (Ducting & Cabling and Tie-in)		100%	46	19-Jun-12 A	27-Jul-12 A		
S31S4790	UU works (HKBN & New Lay HGC)		100%	12	27-Aug-12 A	05-Oct-12 A		
S31S4800	Footpath & kerb and Diversion of footpath	23	50%	15	10-Sep-12 A	04-Feb-13		Footpath & kerb and Diversion of footpath
S31S4810	Roadwork	-20	50%	21	25-Oct-12 A	07-Feb-13		Roadwork

Portion 3

[illegible]

[illegible]

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014	
								Q1		Q2		Q3		Q4		Q1				
							35	36	37	38	39	40	41	42	43	44	45	46	47	48
S25G7000	Tentative Start Date for SA25 Route Maintenance Works		100%	0	20-Oct-10 A															
S26AG700	Tentative Start Date for SA26A Route Maintenance Works		100%	0	26-Feb-10 A															
S26G7000	Tentative Start Date for SA26 Route Maintenance Works		100%	0	26-Feb-10 A															
S27G7000	Tentative Start Date for SA27 Route Maintenance Works		100%	0	27-May-10 A															
S28G7000	Tentative Start Date for SA28 Route Maintenance Works		100%	0	26-Feb-10 A															
S29G7000	Tentative Start Date for SA29 Route Maintenance Works		100%	0	20-Oct-10 A															
S30AG700	Tentative Start Date for SA30A Route Maintenance Works		100%	0	25-Aug-10 A															
S30G7000	Tentative Start Date for SA30 Route Maintenance Works		100%	0	26-Feb-10 A															
S31G7000	Tentative Start Date for SA31 Route Maintenance Works		100%	0	26-Feb-10 A															
Section 15 (Subject to Excision and Instruct by Engineer within 819 days)																				
General																				
SC150000	Validity Period	-275	96.46%	820	25-Feb-10 A	23-Feb-13														
SC150010	Latest Date for the Engineer to Issue EI	-275	0%	0		23-Feb-13*														
Site Area SA30																				
PHSA3040	Possession of SA30 (Day0)		100%	0	26-Feb-10 A															
SA300001	Site Area SA30 Works Period (incl. VO 10: Fencing details along Site Boundaries of Section Subj...	-268	0%	390	24-Feb-13	20-Mar-14														
SA300020	Site Area SA30 Works Completion	-268	0%	0		20-Mar-14*														
North Bound																				
Preliminaries																				
S30N0002	Site Clearance/Access Rd	-220	0%	90	25-Feb-13	17-Jun-13														
S30N0021	Site Clearance	-220	0%	40	25-Feb-13	16-Apr-13														
S30N0022	Access Rd	-220	0%	50	17-Apr-13	17-Jun-13														
Roadworks, Drainage, Utilities & Road Barrier																				
S30N4600	Roadworks, Drainage, Utilities & Road Barrier (CH 5638 - 5881)	-216	0%	187	11-Apr-13	22-Nov-13														
S30N4610	Roadworks & Drainage/Utilities - Stage 1 (ch 5638 to 5700)	-220	0%	48	11-Apr-13	07-Jun-13														
S30N4620	Roadworks & Drainage/Utilities - Stage 2 (ch 5700 to 5760)	-220	0%	36	08-Jun-13	22-Jul-13														
S30N4630	Roadworks & Drainage/Utilities - Stage 3 (ch 5760 to 5820)	-220	0%	36	23-Jul-13	02-Sep-13														
S30N4640	Roadworks & Drainage/Utilities - Stage 4 (ch 5820 to 5881)	-220	0%	36	03-Sep-13	17-Oct-13														
S30N4660	Construct Beam Barrier (MCNB5638 to 5881)	-216	0%	31	18-Oct-13	22-Nov-13														
South Bound																				
Preliminaries																				
S30S0003	Site Clearance/TTM/Access Rd/Utility Diversion	-220	0%	30	10-Sep-13	17-Oct-13														
Roadworks, Drainage, Utilities & Road Barrier																				
S30S4600	Roadworks & Drainage/utilities System (CH 5705 - 5870)	-220	0%	35	18-Oct-13	27-Nov-13														
S30S4610	Construction of Road Barrier (MCSB5705 to 5870)	-220	0%	30	28-Nov-13	04-Jan-14														
Middle Lane																				
Preliminaries																				
S30M0004	Site Clearance/TTM/Access Rd/Utility Diversion	-220	0%	30	28-Nov-13	04-Jan-14														
Roadworks, Drainage & Utilities																				
S30M4600	Roadworks & Drainage/Utilities	-220	0%	61	06-Jan-14	20-Mar-14														
S30M4610	Roadworks & Drainage/Utilities - Stage 1 (South)	-220	0%	30	06-Jan-14	12-Feb-14														
S30M4620	Roadworks & Drainage/Utilities - Stage 2 (North)	-220	0%	31	13-Feb-14	20-Mar-14														
Section 16 (Subject to Excision and Instruct by Engineer within 819 days)																				
General																				
SC150015	Validity Period	-272	96.95%	819	25-Feb-10 A	19-Feb-13														
SC150020	Latest Date for the Engineer to Issue EI	-272	0%	0		19-Feb-13*														
Site Area SA30																				
PHSA3050	Possession of SA30		100%	0	26-Feb-10 A															
SA300011	Site Area SA30 Works Period	-269	0%	395	20-Feb-13	21-Mar-14														

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2013												2014		
							Q1				Q2			Q3			Q4			Q1	
							35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
SA300030	Site Area SA30 Works Completion	-269	0%	0		21-Mar-14*															
North Bound																					
Preliminaries																					
S30N0000	Site Clearance/TTM/Access Rd/Utility Diversion	-221	0%	52	20-Feb-13	25-Apr-13															
S30N10	Site Clearance	-221	0%	31	20-Feb-13	27-Mar-13															
S30N20	TTA & Access Road	-221	0%	31	09-Mar-13	18-Apr-13															
S30N30	Utilities Diversion	-221	0%	31	15-Mar-13	25-Apr-13															
SA300010	Site Area SA30 Works Completion	-221	0%	0		21-Mar-14*															
Noise Barriers & Road Barriers																					
Noiser Barrier NB43 on Piles (AD)																					
S30N2000	Pre-drilling for NB43	-180	0%	24	25-Apr-13	25-May-13															
S30N2010	Piles for NB43 (166shp)	-180	0%	117	25-May-13	15-Oct-13															
S30N2020	Piling Work (ch5560-5660) (52nos. shp)	-180	0%	45	25-May-13	19-Jul-13															
S30N2030	Piling Work (ch5660-5760) (52nos. shp)	-180	0%	36	19-Jul-13	30-Aug-13															
S30N2040	Piling Work (ch5760-5880) (62nos. shp)	-180	0%	36	30-Aug-13	15-Oct-13															
S30N2050	Excavate to cut-off level		100%	60	01-Feb-12 A	29-Feb-12 A															
S30N2060	Footing for NB43		100%	87	01-Mar-12 A	31-Mar-12 A															
S30N2070	Footing (ch5560-5660) (52nos. shp)		100%	36	01-Mar-12 A	31-Mar-12 A															
S30N2080	Footing (ch5660-5760) (52nos. shp)		100%	27	01-Mar-12 A	31-Mar-12 A															
S30N2090	Footing (ch5760-5880) (62nos. shp)		100%	24	01-Mar-12 A	31-Mar-12 A															
S30N2100	Backfilling	-180	0%	24	02-Nov-13	30-Nov-13*															
S30N3030	Installation of Noise Barrier Column & Panel, NB43	-180	0%	48	30-Nov-13	29-Jan-14															
S30N3040	Installation of Noise Barrier Column, NB43	-180	0%	24	30-Nov-13	31-Dec-13															
S30N3050	Installation of Noise Barrier Panel, NB43	-180	0%	24	31-Dec-13	29-Jan-14															
South Bound																					
Preliminaries																					
S30S0000	Site Clearance/TTM/Access Rd/Utility Diversion	-221	0%	75	25-Apr-13	26-Jul-13															
Noise Barriers & Road Barriers																					
Noise Barrier NB44, NB45 & NB46																					
S30S2030	Noise Barrier NB44 & NB45 Foundation	-221	0%	123	26-Jul-13	20-Dec-13															
S30S2040	Noise Barrier NB44 Foundation (incl. VO 7: Construction of modified noise barrier foundation for ...	-221	0%	51	26-Jul-13	25-Sep-13															
S30S2050	Noise Barrier NB45 Foundation	-221	0%	36	25-Sep-13	08-Nov-13															
S30S2060	Noise Barrier NB46 Foundation	-221	0%	36	08-Nov-13	20-Dec-13															
S30S3000	Installation of Noise Barrier Column & Panel for NB44, NB45 & NB46	-221	0%	72	20-Dec-13	21-Mar-14															
S30S3010	Installation of Noise Barrier Column for NB44, NB45 & NB46	-221	0%	36	20-Dec-13	07-Feb-14															
S30S3020	Installation of Noise Barrier Panel for NB44, NB45 & NB46	-221	0%	36	07-Feb-14	21-Mar-14															
Site Area SA30A																					
SA300015	Site Area SA30 Works Period	-269	0%	395	20-Feb-13	21-Mar-14															
SA30A000	Site Area SA30A Works Completion	-269	0%	0		21-Mar-14*															
North Bound																					
Preliminaries																					
S30AN000	Site Clearance/TTM/Access Rd/Utility Diversion	-221	0%	45	20-Feb-13	17-Apr-13															
Noise Barriers NB42, NB42A & NB47																					
S30AN200	Noise Barrier NB42, NB42A & NB47 Foundation (incl. VO 41: 450mm diameter U- channel flap v...	-221	0%	277	18-Apr-13	21-Mar-14															
Noise Barrier NB42																					
S30AN211	NB42 : Construction of Footing	-221	0%	42	18-Apr-13	07-Jun-13															
S30AN212	NB42 : Erecting H-Column	-221	0%	24	08-Jun-13	08-Jul-13															
S30AN213	NB42 : Installing Panel	-221	0%	24	09-Jul-13	05-Aug-13															
Noise Barrier NB42A																					
S30AN221	NB42A : Construction of Footing	-221	0%	42	06-Aug-13	24-Sep-13															

[illegible]

