

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017				
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar	
Contract Condition																
General																
Contract Condition																
Contract Condition																
KD20	KD-20 (1064d)- Stage 1: Achievement: Whole length of	0%	0	0		31-Dec-16	3									31-Dec-16* ◆ KD-20 (1064d)- Stage 1: Achievement: Whole length of Southern Trunk
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Dec-16		1297									◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Dec-16*		-719									◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Dec-16*		-521									◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Dec-16*		-386									◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)																
Noise Barrier Along TWSR-West and Laying New Utilities																
DSD Southern Trunk Sewer, Water Main, Fire Main Works																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
DSD0110	DSD Trunk Sewer Laying - overall inspection	58.33%	5	12	05-Dec-16 A	24-Dec-16	5									
DSD0120	DSD Trunk Sewer Laying - overall rectification	25%	9	12	17-Dec-16 A	31-Dec-16	1									
NB42 (Ch.5640-5740)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10140	Firemain installation (along NB42)	66.22%	25	74	20-Aug-16 A	20-Jan-17	28									
Noise Barrier Along Fanling Highway N/B																
Site Clearance & Demolition of Existing Structure																
Underground Utility Works																
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		20-Dec-16	22									20-Dec-16 ◆ All UU and backfill along TWSR-W complete
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	20-Dec-16	21-Jun-17	209									
ADVZ20182	Additional Utility cable changeover period (PCCW, HCG)	0%	273	273	20-Dec-16	18-Sep-17	120									
TWSR-West Construction																
Drainage & Road Works																
Ch 5640-5880																
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	54.12%	78	170	15-Aug-16 A	31-Mar-17	0									
ZONE 2 (Ch. 5880 to 6930)																
General																
DRM Proposal																
DRM Proposal																
ADVZ20200	Utility cable changeover period (All Utility Companies)(9 months)	17.95%	224	273	20-Oct-16 A	31-Jul-17*	0									
ADVZ20220	New TWSR-W construction period	57.61%	78	184	15-Aug-16 A	31-Mar-17	0									
Noise Barrier Along TWSR-West and Laying New Utilities																
NB48 (Ch.5995-6120)-TWSR West Side																
Noise Barrier Works																
NB00390	NB48 (Ch5995-6060) - backfilling	66.67%	6	18	05-Oct-16 A	28-Dec-16	60									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10440	Firemain installation (along NB48, 0-60m)	88.46%	18	156	20-Jun-16 A	12-Jan-17	0									
TSZ10490	Firemain installation (along NB48, 60-110m)	88.46%	18	156	20-Jun-16 A	12-Jan-17	0									
NB54 (Ch.6240-6280)-TWSR West Side																
Noise Barrier Works																
NB00720	NB54 - NB post & panel installation	0%	5	5	20-Dec-16	24-Dec-16	689									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10630	Watermain installation (along NB54)	85.4%	20	137	20-May-16 A	14-Jan-17	1027									
TSZ10640	Firemain installation (along NB54)	0%	30	30	19-Dec-16 A	26-Jan-17	76									
NB54A (Ch.6290-6350)-TWSR West Side																
Noise Barrier Works																
NB00770	NB54A - backfilling	0%	12	12	20-Dec-16	05-Jan-17	79									
NB00790	NB54A - NB post & panel installation	0%	5	5	06-Jan-17	11-Jan-17	677									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10680	Watermain installation (along NB54A)	91.15%	20	226	14-Mar-16 A	14-Jan-17	1027									
TSZ10690	Firemain installation (along NB54A)	0%	31	25	19-Dec-16 A	27-Jan-17	17									
NB57 (Ch.6365-6445)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10730	Watermain installation (along NB57)	0%	37	27	12-Dec-16 A	11-Feb-17	1									
TSZ10740	Firemain installation (along NB57)	0%	30	30	17-Jan-17	28-Feb-17	1									
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	01-Mar-17	14-Mar-17	1									
NB58 (Ch.6445-6480)-TWSR West Side																
Noise Barrier Works																
NB00930	NB58 - NB post & panel installation	54.17%	22	48	20-Sep-16 A	17-Jan-17	672									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10790	Firemain installation (along NB58)	82.35%	9	51	29-Aug-16 A	31-Dec-16	1038									
NB59 (Ch.6490-6590)-TWSR West Side																
Noise Barrier Works																
NB01000	NB59 - NB post installation	25%	12	16	15-Oct-16 A	05-Jan-17	682									
DSD Southern Trunk Sewer, Water Main Fire Main Works																
TSZ10840	Firemain installation (along NB59)	94.38%	9	160	20-May-16 A	31-Dec-16	24									
NB63 (Ch.6610-6700)-TWSR West Side																
DSD Southern Trunk Sewer, Water Main Fire Main Works																

	Project ID: WP Rev 04 (1612)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Dec-16)		Date	Revision	C...	A..
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
	Page 1 of 6			30-Jun-14	WP Rev 1A		
				28-Aug-15	WP Rev 2		
	07-Apr-16	WP Rev 3					
	08-Nov-16	WP Rev 4					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017											
								Dec				Jan				Feb				Mar			
NB03240	Excavation & DN600 pipe laying	0%	75	75	09-Jan-17	18-Apr-17	455																
NB51 (Ch.5935-6055)-FH S/B Side																							
Noise Barrier Works																							
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Dec-16	19-Apr-17	549																
NB02320	NB51(25-118m) - Sheet piling & Excavation	0%	18	18	29-Oct-16 A	12-Jan-17	400																
NB02330	NB51(25-118m) - Footing & Wall Structure	0%	90	90	13-Jan-17	12-May-17	400																
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02370	NB52 - Sheet piling & Excavation	0%	26	26	04-Nov-16 A	21-Jan-17	613																
NB02380	NB52 - Footing & Wall Structure	0%	50	50	18-Nov-16 A	27-Feb-17	589																
NB02390	NB52- backfilling	0%	50	50	28-Feb-17	02-May-17	589																
NB02400	NB52 - NB production	0%	45	45	28-Feb-17	13-Apr-17	742																
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02430	Precautionary Measure installation	0%	26	26	20-Dec-16	21-Jan-17	495																
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	23-Jan-17	01-Mar-17	542																
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	02-Mar-17	17-May-17	542																
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	13-Feb-17	23-Feb-17	484																
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	24-Feb-17	27-Mar-17	484																
NB02590	NB53 (125-180m) - NB production	91.62%	14	167	20-May-16 A	02-Jan-17	843																
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	03-Jan-17	07-Jan-17	680																
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02640	NB55 - Footing & Wall Structure	95.95%	24	593	07-Nov-14 A	19-Jan-17	484																
NB02650	NB55- backfilling	0%	50	50	20-Jan-17	27-Mar-17	484																
NB02660	NB55 - NB production	87.46%	40	319	15-Jan-16 A	28-Jan-17	817																
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02730	NB56 - NB production	94.55%	14	257	20-Feb-16 A	02-Jan-17	843																
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Jan-17	07-Jan-17	680																
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Dec-16	12-Jan-17	576																
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	13-Jan-17	20-Mar-17	576																
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Dec-16	02-Feb-17	812																
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	06-Feb-17	10-Feb-17	658																
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)																							
Noise Barrier Works																							
NB02920	NB61A(0-50m) - NB production	84.38%	45	288	20-Feb-16 A	02-Feb-17	812																
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	06-Feb-17	10-Feb-17	658																
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	88.87%	57	512	01-Apr-15 A	07-Mar-17	597																
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	08-Mar-17	30-Mar-17	612																
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	08-Mar-17	21-Apr-17	734																
NB03040	NB61A (75-190m) - NB production	94.19%	15	258	20-Feb-16 A	03-Jan-17	842																
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Jan-17	09-Jan-17	679																
Box Culvert ID3 Works																							
VO58 Extension of ID3																							
ID30095	Preparation work	83.33%	5	30	20-Oct-16 A	24-Dec-16	342																
ID30100	Demolish existing wing walls (N&S)	0%	30	30	28-Dec-16	09-Feb-17	195																
ID30110	Rock fill to the box culvert level	0%	20	20	10-Feb-17	04-Mar-17	195																
ID30120	Box culvert extension structure & Wing Walls	0%	90	90	06-Mar-17	19-Dec-17	195																
Other Works																							
Site Clearance & Demolition of Existing Structure																							
Contract Condition																							
MCLT1090	New MCLT - finishes works	58.92%	99	241	20-May-16 A	29-Apr-17	595																
TCSS Works																							
G54																							
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Dec-16	664	20-Dec-16 ♦ Slow lane footing - G54 (NB61)															
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)																							
Noise Barrier Along TWSR-West and Laying New Utilities																							
NB63A (Ch.6710-6840)-TWSR West Side																							
Noise Barrier Works																							
NB01200	NB63A-3 - NB post installation	9.68%	28	31	17-Sep-16 A	24-Jan-17	666																
DSD Southern Trunk Sewer, Water Main Fire Main Works																							
TSZ10880	Watermain installation (along NB63A)	33.33%	20	30	02-Nov-16 A	14-Jan-17	12																
TSZ10890	Firemain installation (along NB63A)	0%	30	30	29-Dec-16	10-Feb-17	12																
NB64 & NB64A (Ch.6860-6920)-TWSR West Side																							
Noise Barrier Works																							
NB001040	NB64 & NB64A -backfilling	0%	12	12	27-Jan-17	17-Feb-17	64																
NB001060	NB64 & NB64A -NB post & panel installation	85.17%	31	209	14-Mar-16 A	27-Jan-17	663																
DSD Southern Trunk Sewer, Water Main Fire Main Works																							
TSZ10930	Watermain installation (along NB64)	53.33%	14	30	08-Dec-16 A	07-Jan-17	130																
TSZ10940	Firemain installation (along NB64)	0%	30	30	20-Dec-16	26-Jan-17	64																
TSZ11028	Demolish existing pile caps at Watermain	50%	15	30	02-Dec-16 A	09-Jan-17	1032																

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017			
								Dec		Jan		Feb		Mar	
Bridge Construction															
Kau Lung Hang Vehicular Bridge															
KLH Bridge - West Ramp															
KLH.1290	West Ramp - Planting	0%	21	21	20-Dec-16	16-Jan-17	673								
KLH Bridge - Deck 1															
KLH.3430	Deck 1 - Planting	0%	21	21	20-Dec-16	16-Jan-17	673								
KLH.3630	Pedestrian walkway Roof P2 to P3	63.16%	14	38	09-Dec-16 A	07-Jan-17	5								
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	09-Jan-17	24-Jan-17	5								
KLH Bridge - Deck 2															
KLH.3160	Pedestrian walkway Roof P5-P6	0%	14	14	09-Dec-16 A	07-Jan-17	9								
KLH.3170	Pedestrian walkway floor finishes P5-P6 (include barrier and lighting)	0%	14	14	04-Jan-17	19-Jan-17	9								
KLH.3260	Pedestrian walkway Roof P4 to P5	0%	9	9	09-Dec-16 A	31-Dec-16	10								
KLH.3270	Pedestrian walkway floor finishes P4 to P5 (include barrier and lighting)	0%	14	14	03-Jan-17	18-Jan-17	10								
KLH.3360	Pedestrian walkway Roof P3 to P4	0%	6	6	09-Dec-16 A	28-Dec-16	13								
KLH.3370	Pedestrian walkway floor finishes P3 to P4 (include barrier and lighting)	0%	14	14	29-Dec-16	14-Jan-17	13								
KLH Bridge - Deck 3															
KLH.3500	Deck 3 - Planting	0%	21	21	20-Dec-16	16-Jan-17	705								
KLH.3650	Pedestrian walkway Roof P6 to P7	24%	19	25	01-Dec-16 A	13-Jan-17	0								
KLH.3660	Pedestrian walkway floor finishes P6 to P7 (include barrier and lighting)	0%	14	14	14-Jan-17	07-Feb-17	0								
KLH Bridge - East Ramp															
KLH.3590	East Ramp - Planting	0%	34	34	20-Dec-16	08-Feb-17	1013								
KLH Bridge - Ramp R1															
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	76.67%	7	30	19-Nov-16 A	29-Dec-16	0								
Z2.KLH.1740	Ramp R1 complete	0%	0	0		06-Feb-17	0							06-Feb-17 ♦ Ramp R1 complete	
Z2.KLH.3610	Ramp R1 - Steel roof	0%	20	20	30-Dec-16	23-Jan-17	0								
Z2.KLH.3620	Ramp R1 - finishes work (include barrier and lighting)	0%	20	20	06-Jan-17	06-Feb-17	0								
KLH Bridge - Ramp R2															
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Dec-16*	19-Jan-17	644								
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	20-Jan-17	27-Feb-17	644								
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	97.01%	9	301	20-Nov-15 A	31-Dec-16	2								
Z2.KLH.1540	Ramp R2 - Ramp construction	55.56%	20	45	17-Nov-16 A	14-Jan-17	0								
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	42.86%	20	35	17-Nov-16 A	14-Jan-17	0								
Z2.KLH.1550	Ramp R2 - Steel roof	0%	24	24	13-Mar-17	10-Apr-17	-53								
Z2.KLH.1920	Ramp R2 - finishes work (include barrier and lighting)	0%	12	12	16-Jan-17	06-Feb-17	0								
Z2.KLH.2000	Prepare Shop drawing re-submission	44.44%	25	45	08-Dec-16 A	20-Jan-17	-53								
Z2.KLH.2010	Shop drawing approval	0%	2	2	21-Jan-17	23-Jan-17	-53								
Z2.KLH.2050	Factory fabrication	0%	34	34	24-Jan-17	11-Mar-17	-53								
Bridge Road Work															
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Dec-16	26-May-17	574								
Lift at TWSR-W Side															
L01040	Temp work & Pile cap	0%	45	45	07-Feb-17	30-Mar-17	422								
L01094	Lift submission & ordering period	31.63%	201	294	01-Aug-16 A	31-Aug-17	404								
L01140	CLP Power available (by CLP)	55.83%	182	412	04-Apr-16 A	19-Jun-17	655								
Lift at FLHY S/B															
L01180	Earliest date for lift construction resume	0%	0	0	20-Dec-16		409							♦ Earliest date for lift construction resume	
L01190	Set up & Pile test	0%	30	30	20-Dec-16	26-Jan-17	409								
L01200	Temp work & Pier cap	0%	45	45	27-Jan-17	28-Mar-17	409								
L01300	CLP Power available (by CLP)	51.69%	214	443	04-Apr-16 A	21-Jul-17	629								
Demolition of Existing Nam Wa Po Footbridge															
Demolition Work															
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	45	45	17-Feb-17	11-Apr-17	-53								
Z2.NWP.1100	RMO additional road closure stopping period	0%	32	32	13-Jan-17*	13-Feb-17	0								
TWSR-West Construction															
Drainage & Road Works															
General															
CW01	1st interface connection to CW at S/B	0%	0	0		31-Jan-17*	0							31-Jan-17* ♦ 1st interface connection to CW at S/B	
Noise Barrier Along Fanling Highway S/B															
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)															
Noise Barrier Works															
NB03090	NB62 (0-80m) - Footing & Wall Structure	11.67%	53	60	12-Dec-16 A	02-Mar-17	601								
NB03100	NB62 (0-80m) - backfilling	0%	20	20	03-Mar-17	25-Mar-17	616								
NB03110	NB62 (0-80m) - NB production	0%	45	45	03-Mar-17	16-Apr-17	739								
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	03-Jan-17*	16-Jan-17	555								
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	17-Jan-17	22-Feb-17	608								
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	23-Feb-17	10-Mar-17	629								
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	23-Feb-17	08-Apr-17	747								
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	17-Jan-17	14-Feb-17	555								
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	15-Feb-17	29-Apr-17	555								
NB70 (Ch.6910-6930)-FH S/B Side															
Noise Barrier Works															
NB03290	NB70- NB post & panel installation	0%	5	5	20-Dec-16	24-Dec-16	689								
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)															
Bridge Construction															

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017											
								Dec				Jan				Feb				Mar			
New Ho Ka Yuen Footbridge																							
TWSR-West/ FL Highway N/B Side Section																							
HKY1250	HKYAB3 - pile cap & abutment wall	63.53%	31	85	20-Aug-16 A	27-Jan-17	653																
HKY1260	HKYAB3 - Backfilling (~4m)	0%	12	12	06-Feb-17	18-Feb-17	653																
HKY1270	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		18-Feb-17	653																
HKY1273	Erect Staircase (HKY-TWSR-W side)	0%	30	30	20-Feb-17	25-Mar-17	653																
HKY1440	Remaining Finishes works of HKYFB	16%	126	150	21-Nov-16 A	03-Jun-17	555																
TWSR-East FL Highway S/B Side Section																							
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	16.67%	30	36	13-Oct-16 A	26-Jan-17	696																
Other Works																							
Slope Works																							
TWSR-East FL Highway S/B Side Section																							
S1000	Slope S51-Fill ~3m	0%	40	40	20-Dec-16	15-Feb-17	590																
ZONE 4 (Ch. 7925 to 8700)																							
Noise Barrier Along Fanling Highway N/B																							
NB75 (Ch.7930-8090)-FH N/B Side																							
Noise Barrier Works																							
NB4040	NB75 -Pre-drilling (Ch7930-7990)	45.83%	13	24	28-Nov-16 A	06-Jan-17	0																
NB4050	NB75 - piling (NB75/01-05, 0.19m -24no)	0%	48	48	07-Jan-17	11-Mar-17	0																
NB4060	NB75 - Footing & Wall Structure (Ch7930-7990)	0%	60	60	13-Mar-17	27-May-17	21																
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1) & G34	0%	24	24	07-Jan-17	11-Feb-17	62																
NB4110	NB75 - piling (NB75/06, 0.19m -4no) & G34 (10 nos)	0%	21	21	13-Mar-17	06-Apr-17	38																
NB4160	NB75 -Pre-drilling (Ch8000-8050)	0%	48	48	07-Jan-17	11-Mar-17	0																
NB4170	NB75 - piling (NB75/07-10, 0.19m -20no)	0%	32	32	13-Mar-17	22-Apr-17	0																
NB4220	NB75 -Pre-drilling (Ch8050-8090)	0%	42	42	01-Mar-17	22-Apr-17	14																
NB77 (Ch.8090-8450)-FH N/B Side																							
Noise Barrier Works																							
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	01-Dec-16 A	19-Jan-17	7																
NB4300	NB77 - piling (NB77/01-08, 0.19m -34no)	0%	68	68	09-Jan-17	06-Apr-17	7																
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	72	72	20-Dec-16	24-Mar-17	27																
NB4360	NB77 - piling (NB77/09-17, 0.19m -36no)	0%	72	72	04-Mar-17	03-Jun-17	27																
NB4410	NB77 -Pre-drilling (Ch8290-8390)	0%	60	60	20-Jan-17	08-Apr-17	21																
Bridge Construction																							
New Wo Hop Shek Pedstrian & Cycle Bridge																							
TWSR-West/ FL Highway N/B Side Section																							
WHS1300	Existing WHS bridge structure removed	0%	0	0		10-Mar-17	268																
WHS1350	WHSAB2 - Predrilling (VO018)	0%	24	24	11-Mar-17	08-Apr-17	268																
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge																							
TWSR-West/ FL Highway N/B Side Section																							
WHS1870	Install Temp support to remove existing ramp	0%	25	25	20-Dec-16	20-Jan-17	268																
WHS1880	Remove existing ramp for 2nd half new ramp construction	0%	35	35	21-Jan-17	10-Mar-17	268																
WHS1890	Demolish existing WHS footbridge (TWSR-W side)	0%	30	30	20-Dec-16	26-Jan-17	530																
WHS2030	Remove temp filled platform	0%	30	30	27-Jan-17	10-Mar-17	530																
Crossing Fanling Highway Section																							
WHS1790	Erect Temp platform for bridge demolition	7.5%	37	40	17-Oct-16 A	11-Feb-17	413																
WHS1800	Demolish existing WHS Footbridge	0%	60	60	13-Feb-17	27-Apr-17	413																
TWSR-East FL Highway S/B Side Section																							
WHS1840	Demolish existing WHS Footbridge abutment wall at W77A	0%	20	20	20-Dec-16	14-Jan-17	4																
Slip Road Y Construction																							
Drainage & Road Works																							
TWSR-East FL Highway S/B Side Section																							
RDZ41085	Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining	0%	150	150	20-Dec-16	03-Jul-17	364																
Underground Utility Works																							
DN600 and DN900 Watermain																							
DN1070	DN600 watermain laying (Ch8400 - 8600) (W77A to	0%	280	280	28-Feb-17	05-Feb-18	34																
VO - Wall 76A Construction																							
Retaining Wall W76A																							
TWSR-East FL Highway S/B Side Section																							
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Dec-16	03-Jul-17	426																
Fanling Highway Construction																							
Drainage & Road Works																							
TWSR-East FL Highway S/B Side Section																							
RDZ41086	Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY	0%	145	145	20-Dec-16	26-Jun-17	238																
Other Works																							
Retaining Wall W77A																							
TWSR-East FL Highway S/B Side Section																							
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	16-Jan-17	16-Mar-17	4																
RWZ4.1080	Base slab & Wall (3-7m high)-RW77A (Ch.0-20)	0%	90	90	27-Jan-17	26-May-17	4																
RWZ4.1140	Base slab & Wall (0-3m high)-RW77A (Ch.92-120)	91.8%	5	61	13-Sep-16 A	24-Dec-16	64																
RWZ4.1150	Backfilling (0-3m) - RW77A (Ch.92-120)	0%	30	30	28-Dec-16	09-Feb-17	64																
RWZ4.1160	CLP 132kV cable diversion	46.3%	29	54	15-Nov-16 A	25-Jan-17	34																
RWZ4.1170	Base slab & Wall (0-3m high)-RW77A last 1 bay at CH120	0%	21	21	26-Jan-17	27-Feb-17	34																
RWZ4.1180	DN600 pipe installation ready to start	0%	0	0	28-Feb-17		34																
Retaining Wall W77B																							
TWSR-East FL Highway S/B Side Section																							
RWZ4.1100	Base slab & Wall (0-3m high)-RW77B (Ch 0-23)	0%	60	60	20-Dec-16	10-Mar-17	24																

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				2017			
								Dec				Jan		Feb	Mar
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-23)	0%	30	30	11-Mar-17	19-Apr-17	24								
RWZ4.1115	Temp Shoring & Excavation	92.86%	15	210	01-Mar-16 A	09-Jan-17	104								
RWZ4.1120	Base slab & Wall (3-4m high)- RW77B (Ch.23-75)	76.65%	39	167	01-Jun-16 A	14-Feb-17	75								
Retaining Wall W78															
TWSR-East FL Highway S/B Side Section															
RWZ4.0900	Site Clearance	0%	30	30	10-Jan-17	21-Feb-17	104								
TCSS Works															
TCSS Pre-Construction Works															
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Dec-16	21-Feb-17	201								
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	22-Feb-17	14-Mar-17	246								
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	15-Mar-17	04-Apr-17	200								
G35															
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	20-Dec-16	26-Jan-17	454								
FVMS2 (Deleted by RFI-138, Pending for VO)															
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	20-Dec-16	26-Jan-17	574								