

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jun	Jul	Aug	Sep
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		29-Jun-19	449				29-Jun-19 ◆ Zone 1 - Noise Barrier at FH N/B complete
NB43B (Ch.5640-5880)-FH N/B Side											
Noise Barrier Works											
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	82.69%	9	52	20-Mar-19 A	29-Jun-19	444				
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	02-Jul-19	06-Jul-19	444				
Other Works											
VO189 - Irrigation System in Zone 1 and Zone 2											
VO189 - Irrigation System in Zone 1 and Zone 2											
IS0110	Material submission to WSD & approval for VO189	0%	90	90	27-May-19 A	05-Oct-19	-150				
Landscape Softwork											
Landscape Works											
Z1.LW.1000	Landscape soft work Zone1	87.76%	18	147	08-Dec-18 A	02-Dec-19	-146				
ZONE 2 (Ch. 5880 to 6930)											
General											
DRM Proposal											
DRM Proposal											
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	97.52%	12	483	20-Nov-17 A	04-Jul-19	-82				
ADVZ20300	TWSR-W lane 2 construction	0%	50	50	24-Jul-19	20-Sep-19	-98				
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	98.14%	9	483	05-Oct-17 A	29-Jun-19	449				
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ20170	Zone 2 - Noise Barrier at FH N/B backfilling complete	0%	0	0		04-Jul-19	-82				04-Jul-19 ◆ Zone 2 - Noise Barrier at FH N/B backfilling complete
ADVZ20270	Zone 2 - Noise Barrier at FH N/B complete (Without Buffer Zone)	0%	0	0		20-Jun-19	-70				20-Jun-19 ◆ Zone 2 - Noise Barrier at FH N/B complete (Without Buffer Zone SBZ1)
NB43A (Ch.5880-6060)-FH N/B Side											
Noise Barrier Works											
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	17-Aug-19	22-Aug-19	-48				
NB03330	Bus Shelter footing at NB43A - VO86	0%	19	19	20-Jun-19*	12-Jul-19	-48				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	13-Jul-19	16-Aug-19	-48				
NB50 (Ch.6060-6130)-FH N/B Side											
Noise Barrier Works											
NB001200	NB50 - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB50A (Ch.6130-6450)-FH N/B Side											
Noise Barrier Works											
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB01650	NB50A-1 - NB post & panel installation	0%	5	5	03-Jun-19 A	25-Jun-19	1				
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB01759	NB60-1 (0-15m) - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB01820	NB60-1 - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB01890	NB60-2 - NB post & panel installation	87.5%	5	40	03-Apr-19 A	25-Jun-19	1				
NB01960	NB60-ID3-2 - NB post & panel installation	90.38%	5	52	20-Mar-19 A	25-Jun-19	1				
NB02022	NB60-3 - NB post & panel installation	81.48%	5	27	23-Apr-19 A	25-Jun-19	1				
Underground Utility Works											
Underground Utility Works											
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	90.35%	39	404	20-Apr-18 A	28-Jul-19	-123				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0655	Tai Hang Footbridge Complete	0%	0	0		30-Jul-19	-28				30-Jul-19 ◆ Tai Hang Footbridge Complete
TWSR-West/ FL Highway N/B Side Section											
THBF0620	Finishes Work	95.09%	34	692	27-Feb-17 A	30-Jul-19	-28				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		30-Jul-19	-28				30-Jul-19 ◆ Bridge Structure complete (THFB-TWSR-W s
Crossing Fanling Highway Section											
THBF0590	Finishes Work	88.89%	34	306	20-Jun-18 A	30-Jul-19	-28				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		30-Jul-19	-28				30-Jul-19 ◆ Bridge Structure complete (THFB-Cross fanli
TWSR-East FL Highway S/B Side Section											
THBF0640	Finishes Work	0%	30	30	20-Jun-19	25-Jul-19	-24				
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		25-Jul-19	-24				25-Jul-19 ◆ Bridge Structure complete (THFB-TWSR-E side)
THBF0800	ABWF work	0%	30	30	20-Jun-19*	25-Jul-19	-24				
Lift at TWSR-W Side											
L1580	EMSD inspection & approval	0%	28	28	20-Jun-19	17-Jul-19	-21				
L1590	E&M and Finishes work	74.8%	32	127	21-Jan-19 A	27-Jul-19	-26				
L1610	Lift available - NF115-Lift 1	0%	0	0		27-Jul-19	-26				27-Jul-19 ◆ Lift available - NF115-Lift 1
L1800	THFB Completion Date	0%	0	0		30-Jul-19	-28				30-Jul-19 ◆ THFB Completion Date
Lift at FLHY S/B											
L1400	Roof cover for RC Platform	0%	30	30	20-Jun-19	25-Jul-19	-84				

	Project ID: WP Rev 07 (1906)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jun-19)</p>		Date	Revision	C/A...
	Layout: 3 Month Rolling Program			08-Nov-16	WP Rev 4	
Page 1 of 5				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
				15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jun	Jul	Aug	Sep
								Gantt Chart			
L1410	Lift installation (NF78)	65.15%	23	66	25-Mar-19 A	17-Jul-19	-52				
L1420	Lift T&C	0%	14	14	18-Jul-19	31-Jul-19	-63				
L1430	EMSD inspection & approval	0%	28	28	01-Aug-19	28-Aug-19	-63				
L1440	E&M and Finishes work	0%	60	60	26-Jul-19	05-Oct-19	-84				
L1450	CLP Power available (by CLP)	98.79%	13	1076	21-Jun-16 A	02-Jul-19	-48				
L1490	THFB Completion Date	0%	0	0		30-Jul-19	-28	30-Jul-19 ◆ THFB Completion Date			
New Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB1390	Finishes Work	91.09%	58	651	20-May-17 A	27-Aug-19	-66				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Aug-19	-66	27-Aug-19 ◆ Bridge Structure complete			
Crossing Fanling Highway Section											
TWFB1460	Finishes Work	38.37%	53	86	06-Apr-19 A	21-Aug-19	-61				
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		21-Aug-19	-61	21-Aug-19 ◆ Bridge Structure complete			
Lift at TWSR-W Side											
L1710	Glass canopy on ground level	65.52%	30	87	08-Mar-19 A	25-Jul-19	-75				
L1740	Lift installation	5.71%	66	70	15-May-19 A	05-Sep-19	-111				
L1750	Lift T&C	0%	14	14	06-Sep-19	23-Sep-19	-111				
L1770	E&M and Finishes work	18.33%	98	120	23-Apr-19 A	16-Oct-19	-106				
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	21	20-Aug-19	12-Sep-19	-87				
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	25%	30	40	08-May-19 A	25-Jul-19	-87				
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	26-Jul-19	19-Aug-19	-87				
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	86.64%	29	217	20-Nov-18 A	25-Jul-19	-58				
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	26-Jul-19	01-Aug-19	-48				
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	02-Aug-19	15-Aug-19	-48				
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	13-Sep-19	20-Sep-19	-72				
THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	21	13-Sep-19	10-Oct-19	-87				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6740											
RDZ20170	Z2 : New TWSR-West road Works (lane 2)	0%	50	50	24-Jul-19	20-Sep-19	-98				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
NB02540	NB53 ID2-3 (100-125m) - NB production	44.19%	24	43	01-May-19 A	13-Jul-19	-23				
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	15-Jul-19	19-Jul-19	-19				
NB02572	NB53 (125-180m) - Drainage Works	0%	18	18	19-Jul-19	08-Aug-19	-48				
NB02574	NB53 (125-180m) - Drainage Works (VO on 14-6-18 - add 2 manhole)	0%	12	12	09-Aug-19	22-Aug-19	-48				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02642	NB55 - Drainage Works	0%	18	18	20-Jun-19	11-Jul-19	-48				
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	12-Jul-19	18-Jul-19	-48				
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02712	NB56 - Drainage Works	0%	6	6	02-Jul-19	08-Jul-19	-33				
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	09-Jul-19	05-Aug-19	-33				
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	50%	9	18	20-May-19 A	29-Jun-19	-33				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	20-Jun-19*	25-Jun-19	1				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Jun-19	25-Jun-19	1				
Fanling Highway Construction											
Drainage & Road Works											
Ch 5880-6740											
RDZ41270	Z2 (CH5880-6740) : Fanling Highway S/B - road works (lane 1)	28.89%	64	90	20-May-19 A	03-Sep-19	-58				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0170	Sign Gantry Factory production - AADS1	0%	30	30	13-Aug-19	17-Sep-19	-90				
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	23-Jul-19	26-Aug-19	-90				
TCSS0200	Sign Gantry Factory production - FADS1	26.09%	34	46	18-Apr-19 A	30-Jul-19	-85				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jun	Jul	Aug	Sep
TCSS0210	Sign Gantry Factory production - G55	44.74%	21	38	07-Apr-19 A	15-Jul-19	-90				
TCSS0220	Sign Gantry Factory production - G54	50%	23	46	01-Jun-19 A	17-Jul-19	-35				
Civil Provision for TCSS Works											
TCSS2180	Pillar box, isolator & associated duct work - PL204 for G30 & G55	0%	30	30	17-Sep-19	23-Oct-19	-98				
TCSS2190	Pillar box, isolator & associated duct work - PL205 for G54 & M10	0%	30	30	17-Sep-19	23-Oct-19	-98				
TCSS2200	Pillar box, isolator & associated duct work - PL206 for G32	0%	30	30	13-Sep-19	21-Oct-19	-96				
AADS1											
TCSS1670	Sign Gantry Erection - AADS1	0%	21	21	18-Sep-19	14-Oct-19	-90				
FVMS1 (Deleted by DWG HY/2012/06/SK/0866)											
TCSS1420	Slow lane footing -FVMS1 (NB50A)	0%	0	0		20-Jun-19	458		20-Jun-19		
ADS1											
TCSS1440	Slow lane footing - ADS1 (NB50A)	0%	0	0		20-Jun-19	-33		20-Jun-19		
TCSS1990	Sign Gantry Erection - ADS1	0%	18	18	27-Aug-19	17-Sep-19	-90				
FADS1											
TCSS2060	Sign Gantry Erection - FADS1	0%	18	18	06-Aug-19	26-Aug-19	-90				
G55											
TCSS1750	Sign Gantry Erection - G55	0%	18	18	16-Jul-19	05-Aug-19	-90				
G54											
TCSS2120	Sign Gantry Erection - G54	0%	18	18	06-Aug-19	26-Aug-19	-51				
VO184 - Irrigation System in SA328 and SA329											
VO184 - Irrigation System in SA328 and SA329											
IS0122	Material submission to WSD & approval for VO184	0%	90	90	27-May-19 A	05-Oct-19	-150				
Landscape Softwork											
Landscape Works											
Z2.LW.1000	Landscape soft work Zone2	0%	120	120	07-Sep-19	03-Feb-20	-150				
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
PL00995	VO126 Suspension on 20-Feb-19 (HY/2012/06)/M15/220.126(5)	85.54%	12	83	20-Feb-19 A	04-Jul-19	-150				
PL01000	Works area access date (14-Dec-2018)	0%	0	0	05-Jul-19		-150				
PL01010	CLP relocation of Overhead Cable	0%	12	12	20-Jun-19*	04-Jul-19	-120				
PL01020	Excavation	0%	12	12	05-Jul-19	18-Jul-19	-150				
PL01030	Footing	0%	12	12	19-Jul-19	01-Aug-19	-150				
PL01040	backfill	0%	6	6	02-Aug-19	08-Aug-19	-150				
PL01050	Pai Lau Superstructure	0%	65	65	09-Aug-19	26-Oct-19	-150				
PL01060	Material submission for finishes works	88.27%	21	179	05-Nov-18 A	15-Jul-19	-139				
PL01070	Material submission approval	0%	30	30	16-Jul-19	19-Aug-19	-139				
PL01080	Material Order & delivery on site	0%	45	45	20-Aug-19	14-Oct-19	-139				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along Fanling Highway N/B											
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB02130	NB60-5 - backfilling	0%	12	12	20-Jun-19	04-Jul-19	-82				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
KLH.1290	West Ramp - Planting	0%	21	21	20-Jun-19	15-Jul-19	-15				
KLH Bridge - Deck 1											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Jun-19	15-Jul-19	-15				
KLH Bridge - Deck 3											
KLH.3500	Deck 3 - Planting	0%	21	21	20-Jun-19	15-Jul-19	-29				
KLH Bridge - East Ramp											
KLH.3590	East Ramp - Planting	0%	34	34	20-Jun-19	30-Jul-19	424				
KLH Bridge - Staircase S1											
Z2.KLH.1490	S1- RC deck slab	0%	12	12	20-Jun-19	04-Jul-19	-66				
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	05-Jul-19	08-Aug-19	-66				
Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	09-Aug-19	29-Aug-19	-66				
Z2.KLH.1760	S1 - Handrail	0%	12	12	30-Aug-19	12-Sep-19	-66				
Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	30-Aug-19	12-Sep-19	-66				
Bridge Road Work											
Z2.KLH.2040	Landscape work of KLHVB	36.67%	38	60	23-Apr-19 A	03-Aug-19	-32				
Lift at TWSR-W Side											
L01110	Lift T&C	76.47%	4	17	16-Jun-19 A	24-Jun-19	-4				
L01120	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	25-Jun-19	01-Jul-19	-5				
L01130	Finishes work	53.41%	41	88	20-Mar-19 A	07-Aug-19	-35				
L01150	Lift available - NF117-Lift 1	0%	0	0		07-Aug-19	-35				
Signalized Junction											
Kau Lung Hang Vehicular Bridge											
KLH Bridge - West Ramp											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	30-Jul-19	22-Aug-19	-69				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	76.92%	12	52	28-Mar-19 A	04-Jul-19	-69				
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	05-Jul-19	29-Jul-19	-69				
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	05-Jul-19	11-Jul-19	-36				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	12-Jul-19	25-Jul-19	-36				
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	23-Aug-19	29-Aug-19	-60				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jun	Jul	Aug	Sep
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	23-Aug-19	17-Sep-19	-69				
Z2.KLH.1112	Traffic Signal Installation complete (KLHVB)	0%	0	0		17-Sep-19	-69				17-Sep-19 ◆
Noise Barrier Along Fanling Highway S/B											
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	85.93%	28	199	20-Oct-18 A	23-Jul-19	-22				
Fanling Highway Construction											
Drainage & Road Works											
Ch 6740-6930											
RDZ20520	Z2 (CH6740-6930) : Fanling Highway S/B - road works (lane 1)	8.33%	22	24	17-May-19 A	16-Jul-19	-16				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1520	VO11 - slope improvement work	0%	45	45	13-Aug-19	05-Oct-19	-92				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Underground Utility Works											
DN450 DI Watermain "A" (Ch 1989-2529)											
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	20-Jun-19	08-Jul-19	-92				
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	09-Jul-19	25-Jul-19	-92				
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	26-Jul-19	12-Aug-19	-92				
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		21-Aug-19	-55				21-Aug-19 ◆ Wo Hop Shek Bridge Co
TWSR-West/ FL Highway N/B Side Section											
WHS1420	Ramp Finishes Work	80.87%	53	277	13-Jul-18 A	21-Aug-19	-55				
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		21-Aug-19	-55				21-Aug-19 ◆ Bridge Structure complet
VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footpath at \											
Cycle Track											
WHS1460	TTA for closure of slip Y lane 1 for material delivery	0%	3	3	13-Jul-19	16-Jul-19	-221				
WHS1560	Retaining Wall construction	0%	24	24	17-Jul-19	13-Aug-19	-221				
WHS1570	Concrete Footing for railing	0%	10	10	14-Aug-19	24-Aug-19	-221				
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	26-Aug-19	05-Sep-19	-221				
WHS1590	300 U-channel	0%	12	12	06-Sep-19	20-Sep-19	-173				
Footpath											
WHS2150	Concrete Footing for railing	0%	15	15	06-Sep-19	24-Sep-19	-221				
TWSR-West Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41180	TWSR -W Road Works rectification	0%	18	18	13-Aug-19	02-Sep-19	-65				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	19	16	20-May-19 A	12-Jul-19	-221				
RDZ41089	Slip Road Y (Ch7925-8650) complete	0%	0	0		12-Jul-19	-221				12-Jul-19 ◆ Slip Road Y (Ch7925-8650) complete
Fanling Highway Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41170	Complete Slip road V and associated slope work	0%	35	35	20-Jun-19	31-Jul-19	-37				
TWSR-East FL Highway S/B Side Section											
RDZ41160	Final pavement & final road marking	0%	18	18	20-Jun-19	11-Jul-19	-50				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Jun-19	20-Jun-19	458				
Civil Provision for TCSS Works											
TCSS2150	M12 for CCTV	0%	14	14	05-Aug-19	20-Aug-19	-68				
TCSS2160	P51 for VSLs	0%	14	14	21-Aug-19	05-Sep-19	-68				
TCSS2170	P52 for VSLs	0%	14	14	21-Aug-19	05-Sep-19	-68				
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-Jun-19	25-Jul-19	-122				
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	26-Jul-19	29-Aug-19	-122				
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	30-Aug-19	05-Oct-19	-122				
TCSS2250	FL01 mounted on top of DS53	0%	30	30	20-Jun-19	25-Jul-19	-62				
TCSS2260	FL02 mounted on top of ADS52	0%	30	30	26-Jul-19	29-Aug-19	-62				
G35											
TCSS1810	Sign Gantry Erection - G35 (Z4)	60%	8	20	15-May-19 A	28-Jun-19	-10				
G36											
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		10-Jul-19	-68				10-Jul-19 ◆ latest date for Slow lane footing available - G36 (NB by other)
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	11-Jul-19	03-Aug-19	-68				
DS50											
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is	0%	0	0	20-Jun-19	20-Jun-19	-2				
FADS8											
TCSS1870	Sign Gantry Erection - FADS8 (Z4)	19.05%	17	21	15-Jun-19 A	10-Jul-19	-68				
TCSS Hub Room											
TCSS1900	TCSS Hub Room Structure	71.08%	24	83	06-Mar-19 A	18-Jul-19	-116				
TCSS1910	TCSS Hub Room Finishes	0%	45	45	19-Jul-19	09-Sep-19	-116				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								Jun	Jul	Aug	Sep	
TCSS1920	TCSS Hub Room BS provision	0%	45	45	10-Sep-19	04-Nov-19	-116					
VO190 - Irrigation System near Ho Ka Yuen Footbridge												
VO190 - Irrigation System near Ho Ka Yuen Footbridge												
IS150	Material submission to WSD & approval for VO190	0%	90	90	30-May-19 A	05-Oct-19	-170					
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-Jun-19*		-121					
TS01010	XP application period - Pak Wo Road	92.97%	9	128	21-Jan-19 A	28-Jun-19	-157					
TS01030	TTA submission & approval	0%	30	30	20-Jun-19	25-Jul-19	-149					
TS01040	TTA	0%	2	2	26-Jul-19	27-Jul-19	-149					
TS01050	Sheet piling & excavation	0%	18	18	29-Jul-19	17-Aug-19	-149					
TS01060	Footing (FL02, ADS52)	0%	45	45	19-Aug-19	12-Oct-19	-149					
TS01110	TTA	0%	2	2	26-Jul-19	27-Jul-19	-110					
TS01120	Sheet piling & excavation	0%	12	12	29-Jul-19	10-Aug-19	-110					
TS01130	Footing (ADS51)	0%	30	30	12-Aug-19	16-Sep-19	-110					
TS01140	Post & sign installation (ADS51)	0%	10	10	17-Sep-19	27-Sep-19	-110					
TS1160	XP application period - Jockey Club Road	92.97%	9	128	21-Jan-19 A	28-Jun-19	-157					
TS1170	TTA submission & approval	0%	30	30	20-Jun-19	25-Jul-19	-149					
TS1180	TTA	0%	2	2	26-Jul-19	27-Jul-19	-149					
TS1190	Sheet piling & excavation	0%	18	18	29-Jul-19	17-Aug-19	-149					
TS1200	Footing (DS53, FL01)	0%	45	45	19-Aug-19	12-Oct-19	-149					
Ducting Works in Traffic Signalized Junction at Pak Wo Road												
WHS Interchange												
TSJ01005	VO issued Date (Assume 14-Jun-19)	0%	0	0	20-Jun-19*		-5					
TSJ01006	Procurement & subletting	92.68%	9	123	26-Jan-19 A	04-Jul-19	-142					
TSJ01010	Site Clearance	0%	5	5	05-Jul-19	10-Jul-19	-142					
TSJ01020	Trial Pits excavation	0%	10	10	11-Jul-19	22-Jul-19	-142					
TSJ01030	Determination of proposed cable alignment	0%	14	14	23-Jul-19	07-Aug-19	-142					
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	08-Aug-19	17-Aug-19	-142					
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	19-Aug-19	09-Oct-19	-142					
Pak Wo Road and Jockey Club Road Junction												
TSJ01260	Existing MJ modified by HyD structure	0%	48	48	24-Jun-19*	19-Aug-19	0					
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ)	0%	35	35	20-Aug-19	30-Sep-19	-93					