

Project Name: Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure works - Contract 3
 Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling - Stage 2

Date of Monitoring: 2/1/2017 Weather : Sunny

Monitoring Location	Time	Water Depth (m)	Temperature (°C) Average Value	pH Average Value	DO (mg/L) Average Value	DO (% saturation) Average Value	Turbidity (NTU) Average Value	Salinity (g/L) Average Value	SS (mg/L) Average Value
C3a	11:07	<0.5	20.8	6.3	7.4	83.2	14.4	<0.1	11
C3b	11:32	<0.5	20.0	6.6	7.6	83.3	7.6	<0.1	3.85
I5	11:48	<0.5	20.8	7.0	7.9	88.6	6.3	<0.1	2.8