

Project Name: Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure works - Contract 3
 Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling - Stage 2

Date of Monitoring: 2/22/2017 Weather : Cloudy

Monitoring Location	Time	Water Depth (m)	Temperature (°C)	pH	DO (mg/L)	DO (% saturation)	Turbidity (NTU)	Salinity (g/L)	SS (mg/L)
			Average Value	Average Value	Average Value	Average Value	Average Value	Average Value	
C3a	11:27	<0.5	21.1	7.0	8.6	95.6	32.8	<0.1	24.5
C3b	11:49	<0.5	20.7	7.1	8.8	98.8	12.6	<0.1	10.25
I5	12:01	<0.5	22.0	7.2	9.1	103.8	23.5	<0.1	14