

Project Name: Contract No. CV/2012/09 Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure works - Contract 3
 Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling - Stage 2

Date of Monitoring: 3/24/2017 Weather : Sunny

Monitoring Location	Time	Water Depth (m)	Temperature (°C)	pH	DO (mg/L)	DO (% saturation)	Turbidity (NTU)	Salinity (g/L)	SS (mg/L)
			Average Value	Average Value	Average Value	Average Value	Average Value	Average Value	Average Value
C3a	11:37	<0.5	26.1	7.1	6.6	81.6	24.2	<0.1	15.5
C3b	12:01	<0.5	23.4	7.0	6.5	76.2	5.2	<0.1	4.2
I5	12:12	<0.5	26.9	7.3	10.2	128.0	3.9	<0.1	4.1