

## Impact Air Quality Monitoring Results

### 24-hour TSP Monitoring Results at Station AM1 (13 Ha Wun Yiu G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
15-Jan-10	Sunny	15.8	1025.0	1.34	1.34	1.34	1933.9	3.4439	3.5634	0.1195	14572.18	14596.18	24.00	61.8

### 24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
14-Jan-10	Sunny	14.2	1019.8	1.35	1.35	1.35	1938.2	3.4482	3.5761	0.1279	10853.17	10877.17	24.00	66.0

### 24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
15-Jan-10	Sunny	15.8	1025.0	1.35	1.35	1.35	1941.1	3.4485	3.5711	0.1226	14584.59	14608.59	24.00	63.2

### 24-hour TSP Monitoring Results at Station AM4 (Roof of Tai Kwong Secondary School)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
15-Jan-10	Sunny	15.8	1025.0	1.34	1.34	1.34	1928.2	3.4618	3.5832	0.1214	10773.55	10797.55	24.00	63.0