

## Impact Air Quality Monitoring Results

### 24-hour TSP Monitoring Results at Station AM1A (Fan Sin Temple, 3 Sheung Wun Yiu G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
9-Apr-11	Sunny	23.1	1017.3	1.34	1.34	1.34	1933.9	3.6018	3.7384	0.1366	16064.46	16088.46	24.00	70.6

### 24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
9-Apr-11	Sunny	23.1	1017.3	1.35	1.35	1.35	1938.2	3.5982	3.669	0.0708	12727.12	12751.12	24.00	36.5

### 24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
9-Apr-11	Sunny	23.1	1017.3	1.35	1.35	1.35	1941.1	3.5937	3.6679	0.0742	16458.59	16482.59	24.00	38.2

### 24-hour TSP Monitoring Results at Station AM4 (Roof of Tai Kwong Secondary School)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
9-Apr-11	Sunny	23.1	1017.3	1.35	1.35	1.35	1942.6	3.6067	3.6755	0.0688	12586.36	12610.36	24.00	35.4