

## Impact Air Quality Monitoring Results

### 24-hour TSP Monitoring Results at Station AM1A (Fan Sin Temple, 3 Sheung Wun Yiu G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
26-Jan-12	Cloudy	11.2	1019.7	1.34	1.34	1.34	1933.9	2.6999	2.8134	0.1135	17378.46	17402.46	24.00	58.7

### 24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
26-Jan-12	Cloudy	11.2	1019.7	1.35	1.35	1.35	1938.2	2.7041	2.8062	0.1021	13951.12	13975.12	24.00	52.7

### 24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
26-Jan-12	Cloudy	11.2	1019.7	1.35	1.35	1.35	1941.1	2.7242	2.8161	0.0919	17682.59	17706.59	24.00	47.3

### 24-hour TSP Monitoring Results at Station AM4A (Roof of Switch Room at 168 Shek Kwu Lung Village)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
26-Jan-12	Cloudy	11.2	1019.7	1.35	1.35	1.35	1942.6	2.6999	2.8324	0.1325	13810.36	13834.36	24.00	68.2