

**24-hour TSP Monitoring Results at Station AM1A (Fan Sin Temple, 3 Sheung Wun Yiu G/F)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Oct-13	Sunny	27.8	1012.6	1.33	1.33	1.33	1916.6	2.9204	3.0779	0.1575	19971.46	19995.46	24.00	82.2

**24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Oct-13	Sunny	27.8	1012.6	1.34	1.34	1.34	1925.3	2.9501	3.055	0.1049	16543.12	16567.12	24.00	54.5

**24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Oct-13	Sunny	27.8	1012.6	1.33	1.33	1.33	1921.0	2.9056	3.0118	0.1062	20272.59	20296.59	24.00	55.3

**24-hour TSP Monitoring Results at Station AM4A (Roof of Switch Room at 168 Shek Kwu Lung Village)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Oct-13	Sunny	27.8	1012.6	1.33	1.33	1.33	1918.1	2.9048	3.046	0.1412	16402.36	16426.36	24.00	73.6