

Location : NM1A (168 Shek Kwu Lung Village G/F- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Jul-14	13:32	66.3	68.1	64.2	64.2	62.1	75	N
9-Jul-14	10:25	62.0	63.6	60.0	64.2	62.0	75	N
15-Jul-14	16:33	62.7	63.9	61.2	64.2	62.7	75	N
21-Jul-14	13:35	64.0	65.7	60.0	64.2	64.0	75	N

Location : NM2 (38 Ha Wun Yiu G/F - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
4-Jul-14	10:02	67.8	69.0	65.3	68.1	67.8	75	N
9-Jul-14	14:15	63.7	65.0	61.0	68.1	63.7	75	N
15-Jul-14	15:20	67.4	68.9	65.2	68.1	67.4	75	N

Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014.
No monitoring has been carried out beyond 15 July 2014.

Location : NM3 (Wong Shiu Chi Middle School Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Jul-14	10:19	66.4	67.6	65.0	64.8	61.3	70	N
9-Jul-14	13:45	63.0	64.6	60.0	64.8	63.0	65	N
15-Jul-14	10:43	63.3	65.1	60.9	64.8	63.3	65	N

Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014.
No monitoring has been carried out beyond 15 July 2014.

Location : NM4 (Uptown Plaza Block 4 Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Jul-14	9:40	65.7	67.2	63.4	67.4	65.7	75	N
9-Jul-14	13:00	63.7	65.0	60.5	67.4	63.7	75	N
15-Jul-14	13:40	65.2	67.1	62.6	67.4	65.2	75	N

Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014.
No monitoring has been carried out beyond 15 July 2014.

Location : NM5 (The Paragon Clubhouse Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Jul-14	13:35	63.7	65.1	61.8	65.2	63.7	75	N
9-Jul-14	11:11	63.7	65.5	62.0	65.2	63.7	75	N
15-Jul-14	12:58	65.5	67.2	63.1	65.2	53.7	75	N
Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014. No monitoring has been carried out beyond 15 July 2014.								

Location : NM6 (PLK Tin Ka Ping Primary School near the entrance - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
4-Jul-14	11:05	64.1	66.5	62.0	64.5	64.1	70	N
9-Jul-14	15:00	64.1	65.5	63.0	64.5	64.1	70	N
15-Jul-14	14:23	62.1	63.3	60.2	64.5	62.1	70	N
Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014. No monitoring has been carried out beyond 15 July 2014.								

Location : NM7 (Riverain Bayside Switch Room Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Jul-14	11:15	66.4	68.2	64.9	61.5	64.7	75	N
9-Jul-14	9:40	58.2	59.8	56.5	61.5	58.2	75	N
15-Jul-14	10:05	61.7	63.2	69.4	61.5	48.2	75	N
Construction Phase EM&A Programme for Contract 1 of the Project was completed on 15 July 2014. No monitoring has been carried out beyond 15 July 2014.								

Remarks

* +3dB(A) Façade effect correction included

- Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level