Location : NM1A (168 Shek Kwu Lung Village G/F- Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Nov-13	10:35	60.0	61.5	57.0	64.2	60.0	75	N
11-Nov-13	13:18	62.8	64.2	60.1	64.2	62.8	75	N
22-Nov-13	10:30	60.0	61.5	57.5	64.2	60.0	75	N
28-Nov-13	13:39	64.3	66.5	62.7	64.2	47.9	75	N

Location : NM2 (38 Ha Wun Yiu G/F - Free Field)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
5-Nov-13	10:00	62.3	63.8	60.1	68.1	62.3	75	N
11-Nov-13	14:03	62.4	63.6	59.8	68.1	62.4	75	N
22-Nov-13	10:45	64.4	65.7	62.6	68.1	64.4	75	N
28-Nov-13	11:27	65.1	66.5	62.7	68.1	65.1	75	N

Location : NM3 (Wong Shiu Chi Middle School Rooftop - Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Nov-13	13:00	61.1	63.0	59.5	64.8	61.1	70	N
11-Nov-13	10:51	62.9	64.7	61.7	64.8	62.9	70	N
22-Nov-13	11:30	62.2	64.0	60.0	64.8	62.2	70	N
28-Nov-13	10:58	65.4	67.3	63.4	64.8	56.5	70	N

Location : NM4 (Uptown Plaza Block 4 Rooftop - Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Nov-13	13:05	62.0	63.7	60.4	67.4	62.0	75	N
11-Nov-13	10:09	62.1	63.9	60.8	67.4	62.1	75	N
22-Nov-13	13:00	63.3	64.6	60.6	67.4	63.3	75	N
28-Nov-13	10:09	64.3	66.2	62.7	67.4	64.3	75	N

Location : NM5 (The Paragon Clubhouse Rooftop - Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Nov-13	11:30	61.7	63.0	60.5	65.2	61.7	75	N
11-Nov-13	13:06	58.0	60.1	56.7	65.2	58.0	75	N
22-Nov-13	13:15	60.6	62.0	59.0	65.2	60.6	75	N
28-Nov-13	14:21	60.1	62.7	59.0	65.2	60.1	75	N

Location : NM6 (PLK Tin Ka Ping Primary School near the entrance - Free Field)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
5-Nov-13	10:55	63.0	64.2	62.1	64.5	63.0	70	N
11-Nov-13	10:20	59.1	61.4	57.2	64.5	59.1	70	N
22-Nov-13	13:50	64.4	65.6	63.2	64.5	64.4	70	N
28-Nov-13	13:32	60.9	63.5	58.2	64.5	60.9	70	N

Location : NM7 (Riverain Bayside Switch Room Rooftop - Façade)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Nov-13	9:40	57.7	59.0	56.5	61.5	57.7	75	N
11-Nov-13	11:02	61.1	62.8	59.0	61.5	61.1	75	N
22-Nov-13	9:50	58.0	59.5	56.7	61.5	58.0	75	N
28-Nov-13	10:39	63.2	65.6	61.7	61.5	58.3	75	N

Remarks
* +3dB(A) Façade effect correction included
# - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.
** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.
If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level